

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

OFFICE FOR NUMBERING
OF COPIES REQUIRED
(Other Instructions
reverse side)

NEW MEXICO
Modified Form No.
ND60-3160-4

dsf

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> CAR WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		2. NAME OF OPERATOR Charles B. Gillespie, Jr.		3. ADDRESS OF OPERATOR P.O. Box 8 Midland, Texas 79702		4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 495' FNL & 660' FNL		5. LEASE DESIGNATION AND SERIAL NO. NM 030454		6. IF INDIAN, ALLOTTEE OR TRIBE NAME					
7. UNIT AGREEMENT NAME Poker Lake		8. FARM OR LEASE NAME Poker Lake Unit		9. WELL NO. 76		10. FIELD AND POOL, OR WILDCAT Poker Lake Delaware, South		11. SEC., T., R., M., OR BLK. AND SUBDIVISION OR AREA Sec. 34-T24S-R31E		12. COUNTY OR PARISH Eddy		13. STATE NM			
14. PERMIT NO. 30-015-26772		15. ELEVATIONS (Show whether DF, RT, CR, etc.) 3483.9' GR 3495' KB		16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data		17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)		18. I hereby certify that the foregoing is true and correct		19. SIGNED <i>David W. Hartley</i>		20. TITLE Production Manager		21. DATE 8/01/91	

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

PULL OR ALTER CASING
MULTIPLE COMPLETION
ABANDON
CHANGE PLANT

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other)

REPAIRING WELL
ALTERING CASING
ABANDONMENT

Production Casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

7/28/91: Drilled 6 1/4" hole to 6125'. Ran 144 jts. 4 1/2" 11.60# J-55 casing set at 6125'. Cemented with 150 sx 50/50 POZ "C" containing 2% Gel, 6# salt. Plug down at 9:15 a.m. 7/28/91 with maximum pressure 1000#. Released pressure and plug held ok. Released rig at 5:00 p.m. 7/28/91. Wait on completion unit.

*See Instructions on Reverse Side

SJS