

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

MAY 14 1993

FORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well  
☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator  
Merit Energy Company

3. Address and Telephone No  
12221 Merit Drive, Suite 500, Dallas, TX 75251

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)  
Sec. 5 T24S R31E  
1980' FWL 660' FNL

5. Lease Designation and Serial No.

NM031963

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Sundance Federal #5

9. API Well No.

10. Field and Pool, or Exploratory Area

Delaware, Wildcat

11. County or Parish, State

Eddy

12. CHECK APPROPRIATE BOX(S) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent  
☒ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☐ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☒ Other Drilling Reports

- ☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

03/30/93 CONTACT BLM & START CONSTRUCTION OF ROAD & LOCATION.  
03/31/93 STILL BUILDING LOCATION.  
04/01/93 POURING COLICHIE ON ROAD TO LOCATION.  
04/02/93 FINISHED CONSTRUCTION ON LOCATION. UNLOAD CONDUCTOR PIPE, DRILL RAT HOLE & HOUSE HOLE. DIG DRILLING PITS.  
04/03/93 LINE DRILLING PITS W/PLASTIC, START HAULING H2O. MOVE IN DRILLING RIG.  
04/04/93 CONDUCT SPUD MEETING & SPUD WELL AT 6 PM  
04/05/93 DRILLING @ 623'. WILL SET 13 3/8 SURFACE CSG @ 650'. DEVIATION SURVEY @ 26', 1/2 DEG., @ 496', 3/4 DEG. FRESH WATER SPUD MUD, 8.4#, 34 VIS, 9.5 PH. DRILLING @ 36 FT/HR.  
04/06/93 WOC TD 654'. SET 654' 13 3/8", 54.5#, J-55 SURFACE CASING. CMT WITH 322 SX 35:65 POZ:C AND 200 SX CLASS C. BUMPED PLUG @ 12:00 NOON. CIRCULATED 72 SX TO PIT. SD WOC. WILL BEGIN DRILLING OUT @ 12:00 NOON 4/7 (24 HRS).

J. Lara  
11 1993

14. I hereby certify that the foregoing is true and correct

Signed [Signature]

Title Production Administrator Date April 8, 1993

(This space for Federal or State office use)

Approved by

Conditions of approval, if any:

Title

Date