

9/07/97 (cont.)

Open choke to 1 BPM, flow back 9 bbl, well dead.

9/08/97

Shut down.

9/09/97

RIH w/swab, began swab testing.

9/11/97

RIH w/swab, IFL 2900', made 1 run, 90% oil cut. RIH w/NC, tag sd @ 7879'. POOH w/tbg, RIH w/dump valve, 1 jt tbg, 30' gas buster, TAC, slot SN, SN, 213 jts 2-7/8'', J-55 tbg. ND BOP, set TAC w/12K, NU WH.

9/12/97

RIH with: sand screen, dip tube, 3-tube pump, and rods. Load & test to 1000#, good pmp action, RD. Place well on production.

9/15/97

Pumped 54 BO, 61 BW, 106 MCF.