

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

| | |
|--|--|
| WELL API NO. | 30-015-28061 |
| 5. Indicate Type of Lease | STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6. State Oil / Gas Lease No. | |
| 7. Lease Name or Unit Agreement Name | TODD "2" STATE |
| 8. Well No. | 2 |
| 9. Pool Name or Wildcat | |
| 10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3469' | |

SUNDRY NOTICES AND REPORTS ON WELL
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator TEXACO EXPLORATION & PRODUCTION INC. ✓

3. Address of Operator P.O. Box 46510, Denver Colorado 80201-6510

4. Well Location
Unit Letter L 2310 Feet From The SOUTH Line and 330 Feet From The WEST Line
Section 2 Township 24-S Range 31-E NMPM EDDY COUNTY

10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3469'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐ PRODUCTION CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILLED 7 7/8 HOLE TO 8500'. TD @ 7:30 P.M. 12-3-94.
2. HLS RAN HRI-GR, SDL-DSN-CSNG-CAL, GR FROM 8478 TO 4338'.
3. RAN 173 JOINTS OF 5.5, 15.5# J-55 AND 30 JOINTS OF 17.0 #, K-55, STC CASING SET @ 8500'.
4. STAGE 1: DOWELL CEMENTED WITH 625 SACKS 50/50 POZ CLASS H W/ 2% GEL, 5% SALT, 1/4# FLOCELE (14.2 PPG, 1.35 CF/S) F/B CLASS H (15.6 PPG, 1.18 CF/S). CIRCULATED 166 SACKS.
STAGE 2: DOWELL CEMENTED WITH 900 SACKS 35/65 POZ H W/ 6% GEL, 5% SALT, 1/4# FLOCELE (12.8 PPG, 1.94 CF/S) F/B 100 CLASS H (15.6 PPG, 1.18 CF/S). PLUG DOWN @ 11:45 P.M. 12-5-94.
5. RAN TEMP SURVEY TOC AT 1000' FROM SURFACE.
6. ND. RELEASE RIG @ 3:00 A.M. 12-6-94.
7. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C. P. Basham/SRH TITLE Drilling Operations Mgr. DATE 12/7/94
TYPE OR PRINT NAME C. P. Basham Telephone No. (303)621-4851

(This space for State Use)

APPROVED BY SUPERVISOR, DISTRICT II TITLE DATE DEC 19 1994
CONDITIONS OF APPROVAL, IF ANY: