

COMPLETION

11/15/95

MIRU pulling unit. Install BOP

Drill out DV tool and cement PBTD 8580'

Test 5 1/2" Csg. to 3,000 psi from 4:00-4:30 p.m. 11/15/95

Run GR/CBL TOC 3828' on 5 1/2" csg.

Perforate the Delaware from 8163'-8192' (2 JSFP, 58 holes)

Acidize with 500 g. 7 1/2% NEFE acid.

Sand frac with 39,744 g. XL gel and 88,968 lbs. sand

Run Tubing, rods and pump

Place well on production