

Lotos "C" Federal No. 901

Completion

MIRU pulling unit. Install BOP. Drill out DV tool and cement. PBTB 8306'. Test 5-1/2" casing to 3000 psi from 2:00-2:30 p.m. 9/21/95.

Run GR-CBL. TOC at 3875' on 5-1/2" casing.

Perforate the Delaware from 8075-8123' (2 JSFP, 58 holes).

Acidize with 1500 gals 7-1/2% NEFE acid.

Sand frac with 57,000 gals XL gel and 260,000 lbs sand.

Run tubing, rods, and pump.
Place well on production.