

5/16/96	Swabbed tubing down to run negative pressure test. 600' of fluid entry per hour.
5/17/96	Resqueeze with 200 sx Class C. SI for 72 hrs.
5/20/96	Drill out cement. Test to 1160 psi.
5/21/96	Retrieve RBP. Place Brushy Canyon back on pump.

c:\files\regulat.ory\lot_c901.bel