

## **Lotos "C" Federal No. 901**

5/02/96 MIRU pulling unit. Pull rods and pump. NU BOP. Pull tubing.

5/03/96 Set RBP at 5798'. Test to 1,050 psi. Dump 20' sand on RBP.  
Spot 300 gals 7-1/2% HCL.

5/04/96 Apollo Wireline ran GR-CBL from 3650-5784' with 1,000 psi on csg.  
Perforated from 5194-5226 (2 JSPF) and from 5258-62' (2 JSPF).  
TIH with packer and set at 5090'.  
Acidized perfs with 1800 gals 7-1/2% NEFE and 144 balls.  
Swabbed 10 runs, recovered 0 BO, 84 BLW, 6 BFW.  
BFL at surface, EFL 3800'.

5/05/96 SD for Sunday.

5/06/96 Swabbed 20 runs in 9-1/2 hrs, recovered 0 BO, 143 BFW. (Perfs 5194-5226)  
BFL 500' FS, EFL 3400'.  
Ran packer across perfs to wipe any balls off perfs. Reset packer.

5/07/96 Squeezed perfs with 200 sx Class C cement. SION.

5/08/96 Drilled out cement. Tested casing to 1,000 psi - OK.

5/09/96 Reset RBP at 5150'. Tested to 1,000 psi - OK. Dump 20' sand on RBP.

5/10/96 Spotted 400 gals 7-1/2% NEFE from 4675-5075'.  
Perforated the Bell Canyon from 4832-62' (2 JSPF) and from 5050-64' (2 JSPF).  
Acidized with 2200 gals 7-1/2% NEFE and 132 ball sealers.  
Swabbed 12 runs, recovered 0 BO, 93 BLW, 2 BFW.  
BFL surface, EFL 3400'.

5/11/96 Swabbed 28 runs in 11 hrs, recovered 0 BO, 245 BFW.  
BFL 300' FS, EFL 3400'.  
Ran packer across perfs to wipe any balls off perfs. Reset packer.

5/12/96 Squeezed perfs 4832-5064' with 200 sx Class C cement. SION.

5/13/96 Drill out cement. Squeeze would not test.

5/14/96 Resqueeze with 200 sx Class C. SION.

5/15/96 Drill out cement. Squeeze would not test.