

Sotol Federal No. 6

Completion

MIRU pulling unit. Install BOP. Drill out DV tool and cement.
PBTD 8574'. Test 5-1/2" casing to 1500 psi from 6:30 - 7:00 p.m.
4/29/95.

Perforated the Delaware (Basal Brushy Canyon) from 8160-80'
(2 JSPF, 40 holes).

Acidize with 1000 gals 7-1/2% NEFE acid.

√ Sand frac with 72,500 gals 30# XL gel and 200,000 lbs 16/30
Ottawa sand. Swabbed.

Set RBP at 6205'.

Perforated the Cherry Canyon from 5995-6002' (2 JSPF, 14 holes).

Acidized with 400 gals 7-1/2% NEFE.

Swabbed.

Perforated the Cherry Canyon from 5964-78 (2 JSPF, 28 holes).

Acidized perfs 5964-6002 with 1150 gals 7-1/2% NEFE.

Swabbed. TOH with RBP.

Run 2-7/8" prod tbg, rods, and pump.

Place well on production on 5/18/96.

OPT ending 5/28/96 - Pump 192 BOPD, 220 BWPD, 171 MCPFD.

Delaware Perfs 5964-8180'.

KGC 6/03/96

c:\files\regulat.ory\sotol6.wpd