

TMBR/SHARP DRILLING, INC.

State 3 No. 2

1980 FNL & 1980' FWL

Sec. 3, T-25S, R-27E

Eddy County, NM

P&A'd 11/07/96

- 11/05/96 RU Parks Well Service. ND horse head. Lower rod string & pick up standing valve. TOH, LD polish rod w/stuffing box & liner.
2 - 7/8" x 6' pony rods
61 - 7/8" sucker rods
95 - 3/4" sucker rods.
7 - 1-1/2" K-bars.
1 - plunger w/standing valve w/4' gas anchor
ND wellhead & unseat TRC. TOH w/131 jts 2-3/8" tbg, TRC, pump barrel, SN & perf sub. 118 jts (3691.56') in derrick. RU Apollo Perforators. TIH w/CIBP & set @ 5626'. TOH w/wireline. RU dump bailer & spot 35' cmt on plug. RD bailer. TIH & cut 5-1/2" csg @ 3650'. TOH w/wireline & RD Apollo. Job complete. TIH w/2-3/8" tbg to 3700'. RU I&W pump truck & circ hole w/fresh wtr to clean hole. Pumped 100 BBL. SD pump, RD unit. TOH w/44 jts 2-3/8" tbg. Install flange & shut well in.
- 11/06/96 ND flange. TOH w/2-3/8" tbg. Tbg out, ND 5-1/2" wellhead. PU 5-1/2" csg w/spear, max pull 96,000#. LD slips & pack-off. LD cut-off jt & ND spear. TOH w/5-1/2" csg, LD pipe. 5-1/2" csg out, 84 jts + top & btm cut-off jts. RD Allen csg tongs. RU to run 2-3/8" tbg. TIH w/2-3/8" tbg, 118 jts & 1 - 6' sub. Btm tbg @ 3700'. Install flange & SD well. SDFN. Saulcon Roustabout gang start breaking out flowline 10:00 AM to 4:00 PM.
- 11/07/96 RU Halliburton. Circ & spot cmt plug from 3700-3600' down 2-3/8" tbg. Pump 87 BBL - 10# salt gel brine wtr. Mix & pump 25 sx CI C cmt. Pump 14 BBL 10# salt gel brine wtr. SD pump, pull 6 jts 2-3/8" tbg & WOC. Saulcon Roustabout gang resume breaking out flow line. Lower tbg to tag cmt plug. TOC @ 3600'. TOH, LD 46 jts 2-3/8" tbg. RU Halliburton. Circ & spot cmt plug from 2250-2150'. Pump 123 BBL 10# salt gel brine wtr, mix & pump 25 sx CI C cmt. Pump 9 BBL 10# salt gel brine wtr. SD pump. Pull 6 jts 2-3/8" tbg & WOC. Release Halliburton & I&W Transports. Install drlg line on unit. SDFN.
- 11/08/96 TIH with 2-3/8" tbg to tag cmt. Top cmt plug @ 2135'. TOH, LD 50 jts. 34 jts out, 11 jts plugged w/cmt, 5 jts clean. TIH with 2 - 6' subs, btm tbg @ 694'. RU Halliburton. Mix & pump 35 sx CI C cmt plug from 694-584'. TOH with 2-3/8" tbg, LD. WOC. Tag TOC w/sand line @ 580'. TIH with 1 jt 2-3/8" tbg & 1 - 6' sub. RU Halliburton. Mix & pump 10 sx CI C cmt from surface plug. Cmt to surface, 32' fill. TOH w/tbg. RD Halliburton. RD Parks Unit. Saulcon gang & backhoe, clean up location & dig out cellar. ITA services cut off wellhead & installed marker. Filled pit & cellar. Well P&A'd. FINAL REPORT.