



CEMENT JOB REPORT

Page 1 of 1

CUSTOMER COASTAL MANAGEMENT		DATE 2-4-97	F.R.# 394640	SERV. SUPV. SHANNON D. SEDILLAS	
LEASE & WELL NAME OCSG Hopi FLD #1		LOCATION SEC 1 T2S R28E		COUNTY-PARISH-BLOCK EDDY	
DISTRICT ARTESIA N.M.		DRILLING CONTRACTOR RIG # RDRIG #9		TYPE OF JOB SURFACE	
SIZE & TYPE OF PLUGS 9 5/8 WOOD		LIST-CSG-HARDWARE INS. FLOAT, CENTRALIZER		PHYSICAL SLURRY PROPERTIES	
TOP		SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPM	PUMP TIME HR:MIN
BTM					
MATERIALS FURNISHED BY BJ					
155 SKS "C" + 4% GEL + 2% CACC + 1/4" SKIN CELL FLARE		13.5	1.74	9.14	4.06
150 SKS "C" + 2% CACC		14.8	1.34	6.32	2:00
Available Mix Water 400 Bbl.		Available Displ. Fluid 335 Bbl.		TOTAL 83.8 56.2	
MOLE		TBG-CSG-D.P.		TBG-CSG-D.P.	
SIZE	% EXCESS	DEPTH	SIZE	WGT.	DEPTH
12 1/4	100%	575	24"	5-55	575
LAST CASING		PKR-CMT RET-BR PL-LINER		PERF. DEPTH	
SIZE	WGT.	TYPE	DEPTH	TOP	BTM
CAL. DISPL. VOL.-BBL.		CAL. PSI		MAX TBG PSI	
TBG	CSG	CSG	TOTAL	RATED	OP.
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:					
PRESSURE/RATE DETAIL		EXPLANATION			
TIME	PRESSURE-PSI	RATE	Bbl. FLUID	FLUID	
HR: MIN.	PIPE ANNULUS	BPM	PUMPED	TYPE	
					SAFETY MEETING: BJ CREW ☒ CO. REP. ☐
					TEST LINES 2000 PSI
					CIRCULATING WELL-RIG ☒ ☐
8:00 A					ARRIVED ON LOCATION
7:45 P					HOOKED UP TO CASING
8:15 P	100	.5	5	WATER	SWITCHED TO R.J.
8:17	150	6-7	20	WATER	START PWD
8:21	200	6-8	33	CMT	START LEAD
8:30	200	7	22	CMT	START TRAIL
8:40	0	0	0	CMT	SHUT DOWN DROP PLUG
8:43	100	7-8	24	WATER	START DISC
8:51	250	2-3	10	WATER	SLAM DISC
9:55	750	0	0	WATER	SHUT DOWN
					CIRC 45.5 SCKS TO SET
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	Bbl. CMT RETURNS/ REVERSED	TOTAL Bbl. PUMPED	PSI LEFT ON CSG
(Y) N	750	(Y) N	14	0	0
SPOT TOP CEMENT					SERV. SUPV.
SURF					Shannon D. Sedillas

1562 (4/96)

TOTAL P.02