

Submit 3 Copies To Appropriate District

Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

87505

State of New Mexico

Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO.

30-015-30064

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

V-2372

7. Lease Name or Unit Agreement Name:

Cactus 16 State

8. Well No.

#2

9. Pool name or Wildcat

Poker Lake Delaware

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☒

Gas Well ☐

Other ☐

2. Name of Operator

Ricks Exploration

3. Address of Operator

110 W. Louisiana, Ste 410

Midland, TX 79701

4. Well Location

Unit Letter P : 660' feet from the South line and 660' feet from the East line

Section 16

Township 24S

Range 31E

NMPM

County Eddy

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3515' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ☐

ABANDONMENT

CASING TEST AND CEMENT JOB ☐

OTHER: Repairs ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

8/29/02- MIRU Poole WSU. Bled well down. Unseat pmp. TOH w/rods & pmp. Kill Well. ND WH & NU BOP. Tagged up @ 8352'. TOH w/jts.

8/30/02- TOH w/tbg. TU Hydrotesters. Test tbg. Set TAC in 12K tension. ND BOP & NU WH. TIH w/rods, spaced, seated pmp & hung on. Loaded & tested- Ok. Left on production. (Set 2 7/8" tbg @ 8278.77', Pmp- 2 1/2" x 1 1/4" X 20' pmp-Performance Lift).

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

*Dora Bustamante*

TITLE

Production Analyst

DATE 9/24/02

Type or print name

Dora Bustamante

Telephone No. 915/ 683-7443

(This space for State use)

APPROVED BY

TITLE

DATE

Conditions of approval, if any:

Accepted for record - NMOCD