

Adeline ALN Federal #11
30-015-31885
Sec. 6-T24S-R31E

9-1-4-01- Waiting on completion unit. 9-5-01-moved in and rigged up pulling unit. Rack and tally 2 7/8" J-55 tubing. TIH with bit, collars and tubing to 2000'. TIH with tubing and tag DV tool at 4054'. Will pickle tubing and roll hole with 3% KCL in AM. 9-7-01-Pickle tubing with 1000 gals 15% DI HCL. Reverse out and load hole with 3% KCL water. TOH with tubing laid down bit and collars. Moved in and rigged up JSI wireline. Ran GR/CBL/CCL from PBTD to 5800'-good cement. 9-9-01-Perforated Canyon 7743-7934', 37 total holes, 1 SPF. TIH with 5 1/2" RBP/BC and 5 1/2" packer. TIH with RBP/BC and packer. Set RBP at 8000'. Pull packer above all perms. Acidize casings perms in 3 stages. 1st - 7928-7939' 650 gals 15% IC-HCL and balls. 2nd - 7826-7939' 750 gals 15% IC-HCL and balls. Break at 3713#. 3rd- 7742-7790'. Total to recover 192 bbls. Release packer and RBP. Frac casing perms 7742-7931' with 86,250 gals Delta 20 frac and 158,000# 20/40 Super LC. Wash out to PBTD 8114'. Turn well to production to ran production tubing and rods 9-15-01.