

Submit 3 Copies To Appropriate District
Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Avenue, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.
30-015-32479

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
L-896

7. Lease Name or Unit Agreement Name:

OGDEN STATE

8. Well No.

4

9. Pool name or Wildcat
WHITE CITY PENN

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other

2. Name of Operator

MURCHISON OIL & GAS, INC.

3. Address of Operator

1100 MIRA VISTA BLVD. PLANO, TX. 75093-4698

4. Well Location

Unit Letter P : 660 feet from the SOUTH line and 1250 feet from the EAST line

Section 2 Township 25S Range 26E NMPM County EDDY

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

Spud well at 1:00 AM 11/30/2002 and drill 17-1/2" hole to 270'. Run 270' of 13-3/8" 68 #/FT K-55 BUTT to 270'. Cement with 300 SXS Class "C" + 2% CaCl + .25 #/SX Celloflake. Circulate 157 SXS to reserve pit. WOC. Weld on "A" section and nipple up BOP's. Test BOP to 600 PSI and held OK. Pick up BHA. WOC total of 20 Hrs. Drill float and cement and resume drilling 12-1/4" hole.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Michael S. Daugherty TITLE VICE PRESIDENT OPERATIONS DATE 12/4/02

Type or print name MICHAEL S. DAUGHERTY

Telephone No. (972) 931-0700

(This space for State use)

ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

APPROVED BY [Signature] TITLE _____ DATE DEC 16 2002

Conditions of approval, if any: