

8. TESTING, LOGGING AND CORING PROGRAM:  
Samples: Catch samples from surface to TD.  
DST'S: None  
Logging: GR-CNL, Dual Lateral MSFL from  
surface to TD.  
Coring: None
9. ABNORMAL PRESSURES, TEMPERATURES OR HYDROGEN SULFIDE:  
None anticipated.
10. ANTICIPATED STARTING DATE: On or before June 1, 1987  
Drilling should be completed within 60 days.  
Completion operations (perforations and stimulation)  
will follow drilling operations.