


COPY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.



N. M. O. C. C. COPY
(SUBMIT IN TRIPLICATE)

Land Office N. M.

Lease No. LC 065705 B

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

RECEIVED
Poker Lake

OCT 27 1960

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	X
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 26, 1960

Jennings Federal

Well No. 1 is located 660 ft. from ^(N)~~(S)~~ line and 1980 ft. from ^(E)~~(W)~~ line of sec. 18

NE 1/4
(1/4 Sec. and Sec. No.)

25 S
(Twp.)

30 E
(Range)

N. M. P. M.
(Meridian)

Undesignated
(Field)

Eddy
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 3185.6 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

FINAL REPORT

Tested casing to 2000 psi; held. Perforated 5 1/2" OD casing 5-19-60, from 3584 to 3592 with 4 bullets per foot. Located top cement outside 5 1/2" OD casing at 2800'. Ran tubing and packer. Acidized with 500 gal. 15% reg. acid. Swabbed dry. On 5-20-60, fractured with 5000 gals. refined oil containing 5000 lbs. sand. Recovered about 70 bbls. of the 208 bbls. total load, swabbed dry. On 5-23-60, ran tubing open-ended to 3606, spotted 50 sx. cement. (Calculated top of plug at 3195). On 5-24-60, cut off casing at 2747 1/2, recovered 71 jts. 5 1/2" OD casing. On 5-25-60, ran 2-3/8" ODEUE tubing open-ended to 2900, spotted 50 sx. cement. Calculated top of plug at 2677. Pulled tubing up to 400', spotted 50 sx. cement. Calculated top of plug at 243. Mixed and dumped 15 sx. cement in top of 8-5/8" OD casing. Installed 4" pipe 5' high in top of well, marked with name of operator, name and number of well, and location. Job completed at 11:30 a.m. 5-25-60. Plugged and abandoned.

Company Perry R. Bass, Agent for Richardson & Bass

Address Box 1178

Monahans, Texas

By /s/ Walter D. Powers

Title Assistant Division Manager.