

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Sabine Production Co.</u>		Lease <u>State CCD Com.</u>		Well # <u>1</u>	
Location of Well	Unit <u>198054W</u>	Section <u>32</u>	Township <u>21</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor			Type of Equipment <u>Rotary to start approx. 9-1-77</u>		

* witness

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 7/8</u>	<u>48+52</u>		<u>520</u>	<u>400 circ.</u>
<u>11</u>	<u>8 7/8</u>	<u>28+32</u>		<u>2500</u>	<u>400 circ.</u>
<u>7 7/8</u>	<u>5 1/2</u>	<u>17+20</u>		<u>11200</u>	<u>400 8500</u>

Casing Data:

Int: Surface 57 joints of 8 5/8 inch 28 3/2 # Grade 5 1/2 5-80 API New 28" API 32" K-55 (Approved) (Rejected)

Inspected by Alan C. Morris date 9-3-77

Cementing Program

Size of hole 12 1/4" Size of Casing 8 7/8 Sacks cement required 1160/sx
Type of Shoe used Guide Float collar used Insert Btm 2 jts welded Thread-Lock
TD of hole 2450' KB Set 2429' 6" Feet of 8 7/8 Inch 28 3/2 # Grade 5-80 & K-55
New-used csg. @ 2429' 6" with 200 sacks neat cement around shoe Class C 2% CC
+ 760 /sax Howcolite Portland Cement additives 2% CC, 200 /sax Thix 5 Sand, 10 6, 1/4 F, 2 % CC
Plug down @ 8:50 (AM) (PM) Date 9-3-77

Cement circulated No No. of Sacks None

Cemented by Hall, Burton Witnessed by Alan C. Morris

Temp. Survey ran @ 4:00 (AM) (PM) Date 9-3-77 top cement @ 320

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: Ran 1" to 320' C/L 120/sx Class C 2% CC PA 6:00 PM circ.