

7. Abnormal Conditions, Bottom hole pressure and potential hazards:

Anticipated BHP:

From: 0	TO: 700	Anticipated Max. BHP: 255	PSI
From: 700	TO: 4415	Anticipated Max. BHP: 1610	PSI
From: 4415	TO: 8600	Anticipated Max. BHP: 3130	PSI

Abnormal Pressures Anticipated: None

Lost Circulation zones anticipated: None

H2S Zones Anticipated: None

Maximum Bottom Hole Temperature: 140 F

8. ANTICIPATED STARTING DATE:

Plans are to drill this well as soon as possible after receiving approval. It should take approximately 15 days to drill the well with completion taking another 20 days.