Form 3160-5 (June 1990)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

E 6 700	FORM APPROVED
30109	Budget Bureau No. 1004-013
	Expires: March 31, 1993

1c40

Leage	Designation	and Sea	Maino.
	7104	~	
			2 . U

SUNDRY NOTICES AND REPORTS ON WE Do not use this form for proposals to drill or to deepen or reentry to a different reservoir Use "APPLICATION FOR PERMIT—" for such proposals.

SUBMIT IN TRIPLICATE UN 1062066 1. Type of Well EPH B. Sourd TRUST 30-037-08190 3. Address and Telephone No. 101 CONVENTION CTR DR 4615 LAS ViegAS, NV
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) (703) 366-0083 HIO ARRIBACTY, NM 536 TZ4N RSW

CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA TYPE OF ACTION TYPE OF SUBMISSION Change of Plans Notice of Intent

Subsequent Report Plugging Back Water Short-Off Conversion to Injection Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

SEE ATTACHED ABANDONMENT HISTORY

4. I hereby certify that the foregoing is true and correct Signed Man H. Hallebeck Title Alloward Date Date of the Company o	2/4/2003
(This space for Federal or State office use) Approved by Title Division of Multi-Resources Da	2/27/3
Approved by Conditions of approval, if any: Joseph Surface Postoration Pelase Pro-	ling

Tide 18 U.S.C. Section 1001, makes it a crit entations as to any matter within its jurisdiction

ABANDONMENT HISTORY JICARILLA 1 – API 30-039-908190 S 36 T 24N R 5W – RIO ARRIBA COUNTY, NM

08/18/02

Moved rig to location. Spot in rig. Rig Up.

08/19/02

Nipple down wellhead. Nipple up BOPE. Tripped 1" tubing out of hole in 21' lengths. Laid down 1" tubing. Run in hole with 1-1/4" workstring. Rigged up cement truck. Pumped sufficient Class "G" cement with 2% CaCl₂ to reach 150'. Pull out of hole with 1-1/4" workstring to 150'. Circulate clean with water. Rigged down cement truck. Rigged up wireline truck. Shot 4 holes at 150'. Rigged down wireline truck. Rigged up cement truck. Mixed and pumped Class "G" cement with 2% CaCl₂ until cement returns seen at surface. Pressured up to 2500 psi. Terrance with Jicarilla BLM ok'd abandonment. Rigged down cement truck. Rigged down rig.

09/02/02

Placed abandonment marker on well, removed all surface equipment, plowed and reclaimed location.