

submitted in lieu of Form 3160-5

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
Sundry Notices and Reports on Wells

RECEIVED

2004 MAR 19 AM 9:57

070 Farmington, NM

1. Type of Well
WIW

2. Name of Operator
Hart Oil & Gas, Inc.

3. Address & Phone No. of Operator
PO Box 307, Farmington, NM 87499 (505) 326-1163

Location of Well, Footage, Sec., T, R, M
990' FSL and 1980' FEL, Section 10, T-31-N, R-17-W,

5. Lease Number
14-20-603-2034
6. If Indian, All. or
Tribe Name
7. Unit Agreement Name
8. Well Name & Number
Navajo TIF #144
9. API Well No.
30-045-13180
10. Field and Pool
Horseshoe Gallup
11. County & State
San Juan County, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission

☐ Notice of Intent

☒ Subsequent Report

☐ Final Abandonment

Type of Action

☒ Abandonment

☐ Recompletion

☐ Plugging Back

☐ Casing Repair

☐ Altering Casing

☐ Other -

☐ Change of Plans

☐ New Construction

☐ Non-Routine Fracturing

☐ Water Shut off

☐ Conversion to Injection

13. Describe Proposed or Completed Operations

Hart Oil & Gas plugged and abandoned this well on January 20, 2004.

Approved as to plugging of the well bore.
Liability under bond is retained until
surface restoration is completed.

1/14/04 MOL. 1/15/04 Muddy roads, no work. 1/16/04 RU. Lay relief line. ND wellhead. Need wellhead flange.

1/19/04 TIH with 1-1/4 IJ workstring. Tag fill at 847'. Circulate well clean with 10 bbls water. Plug #1 with 26 sxs cement with 2% CaCl₂ inside casing to cover Gallup perforations from 820' to 316'. WOC 4 hours. Wireline tag cement at 405'. W. Ashley, Navajo Minerals, approved TOC. Perforate 2 squeeze holes at 88'. Pump 15 bbls of water down casing, unable to circulate out bradenhead. W. Townsend, BLM, approved procedure change. Plug #2 with 40 sxs cement: 1st pump 10 sxs cement down casing 4" casing; 2nd shut in casing and connect to bradenhead valve; 3rd pump 30 sxs cement in BH annulus. Shut in well and WOC overnight.

1/20/04 Open up well, no pressure. Attempt to pump down 4" casing, pump 1/2 bbl and pressured up to 500#. Bled off. ND BOP. Dig out and cut off wellhead. Ran 1-1/4" coil tubing in 4" casing and tag cement at 20'. Ran coil tubing in 4" x 7" annulus and tag cement at 35'. Mix 45 sxs cement to fill casing and annulus, then install P&A marker. RD.

14. I hereby certify that the foregoing is true and correct.

Signed

Gina M. Saied
Gina M. Saied

Title

Vice President

Date

2/28/04

(This space for Federal or State Office use)

APPROVED BY

Title

FOR RECOR
Date

CONDITION OF APPROVAL, if any:

AR 22 2004

NMOCD

FARMINGTON FIELD OFFICE
Jim