

State of New Mexico
Energy, Minerals and Natural Resources Department
Oil Conservation Division

Sundry Notices and Reports on Wells

1. Type of Well GAS 2. Name of Operator BURLINGTON RESOURCES OIL & GAS COMPANY 3. Address & Phone No. of Operator PO Box 4289, Farmington, NM 87499 (505) 326-9700 4. Location of Well, Footage, Sec., T, R, M 1650' FSL, 990' FEL, Sec.2, T-26-N, R-10-W, NMPM, San Juan County	API # (assigned by OCD) 30-045-06029 5. Lease Number 6. State Oil&Gas Lease # E-2942-2-NM 7. Lease Name/Unit Name Huerfano Unit 8. Well No. 109 9. Pool Name or Wildcat Basin DK/Angels Peak Ga 10. Elevation:
---	--

Type of Submission	Type of Action
☐ Notice of Intent	☐ Abandonment ☐ Change of Plans
☒ Subsequent Report	☐ Recompletion ☐ New Construction
☐ Final Abandonment	☐ Plugging Back ☐ Non-Routine Fracturing
	☐ Casing Repair ☐ Water Shut off
	☐ Altering Casing ☐ Conversion to Injection
	☒ Other -

13. **Describe Proposed or Completed Operations**

Burlington Resources completed workover operations as per attached daily summary.



SIGNATURE Frances Dend Regulatory Specialist April 6, 2004

FSB

(This space for State Use)

Approved by Chah R Title DEPUTY OIL & GAS INSPECTOR, DIST. #8 Date APR 14 2004



San Juan Division - Intranet Well Information System (DIMS)

Friday, April 2, 20

--Logon--	--By Date--	--By Well--	--By AFE--	--By Rig--
--Printouts--	--Production Notes--	--Accountability--	--Safety--	
	--Other--	API Units		

[Export to Excel](#)

Operations Detail Report for: HUERFANO UNIT #109 LOE WORK

[Entire Well / All Events](#)

Time Breakdown Summary

DAY	FROM	TO	HRS	DEPTH (ft)	PHASE	CODES	OPERATION
1 (LWK)	02/03/2004 11:30	13:30	2.00		RDMO	MIMO a	RR TO LOC, NOTIFY J.COLE RIG MOVING ONTO WELL (WIND AND HVY SNOW) 3 TRUCKS- MOVE 10 MILES SHOWED UP ON OLD LOC @ 1100 HRS TRUCKS LEFT NEW LOCATION @ 1700 HRS
1 (LWK)	02/03/2004 13:30	16:30	3.00		MIRU	RURD a	SPOT RIG (MIRU EQUIPMENT)
1 (LWK)	02/03/2004 16:30	17:30	1.00		PREWRK	SHDN a	SECURE LOC SDF/ WIND
2 (LWK)	02/05/2004 05:30	06:30	1.00		PREWRK	SRIG a	CREW TRAVEL
2 (LWK)	02/04/2004 06:30	07:00	0.50		PREWRK	SAFE a	HSM W/ 4 CREW AND BR CONSULTANT TOPIC- SLIP/ TRIP HAZZARDS ASSOCIATED W/ SNOW SICP- 200 PSI
2 (LWK)	02/04/2004 07:00	08:30	1.50		MIRU	RURD a	RU / SU (6" SNOW ON GROUND)
2 (LWK)	02/04/2004 08:30	09:30	1.00		OBJECT	NUND a	ND/ HH (NO LADDER ON SAMPSON POST)
2 (LWK)	02/04/2004 09:30	10:30	1.00		OBJECT	PRES a	RU/ PUMP AND PRESS TEST TO 500 @ 15 MIN (HELD) L/S TO 500 PSI (HELD)
2 (LWK)	02/04/2004 10:30	11:30	1.00		OBJECT	TRIP a	TOOH W/ RODS AND L/D PUMP (SNOWING AND BLOWING 1' X 8' SAND SCREEN, 2" X 1 1/4" X 10' X 14' TOP HOLD DOWN PMP, 1' X 1" ROD GUIDE LIFT SUB, 1 1/4" X 25' K-BAR, 272-3/4" PLAIN, RODS, 2-4', 1-6', 1-8' ROD SUBS, 1 1/4" X 22' POLISH ROD W 1 1/2" X 10' P/R LINER
2 (LWK)	02/04/2004 11:30	12:30	1.00		OBJECT	RURD a	CHNG HNDLNG EQUIP

2 (LWK)	02/04/2004 12:30	13:00	0.50		OBJECT	NUND a	N	ND/ NU
2 (LWK)	02/04/2004 13:00	13:30	0.50		OBJECT	TRIP a	N	TIH CHECK FILL (NO FILL TO PBTD @ 6936')
2 (LWK)	02/04/2004 13:30	15:00	1.50		OBJECT	TRIP a	N	TOOH W/ TBG (W/ SLIM HOLE COLLARS) USE SLIP TYPE ELEVATORS TOOH W/ 216 JTS 2 3/8" TBG, S/N, 4' PERF SUB, 1JT 2 3/8" TBG , COLLAR AND BULL PLUG
2 (LWK)	02/04/2004 15:00	15:30	0.50		OBJECT	PULD a	N	L/D MUD ANCHOR WAS NOT PLUGGED, RMOVE BULL PLUG & INSTALL USED EXP CHK FOR MULE SHOE BTM
2 (LWK)	02/04/2004 15:30	16:30	1.00		OBJECT	TRIP a	N	ST/ TIH W/ TBG
2 (LWK)	02/04/2004 16:30	17:00	0.50		PREWRK	RURD a	N	DRAIN PUMP AND LINES
2 (LWK)	02/04/2004 17:00	17:30	0.50		PREWRK	SHDN a	N	SWI / SDFN
3 (LWK)	02/06/2004 05:30	06:30	1.00		PREWRK	SRIG a	N	CREW TRAVEL TO LOC
3 (LWK)	02/05/2004 06:30	07:00	0.50		PREWRK	SAFE a	N	HSM W/ 4 CREW AND BR CONSULTANT TOPIC - BEING AWARE OF POSSIBILITY OF ICE PLUGS WHILE TRIPPING TBG
3 (LWK)	02/05/2004 07:00	07:30	0.50		OBJECT	BLOW a	N	BWD - SICP - 200 PSI
3 (LWK)	02/05/2004 07:30	08:30	1.00		OBJECT	TRIP a	N	FIN TIH W/ PROD TBG
3 (LWK)	02/05/2004 08:30	09:00	0.50		OBJECT	RURD a	N	LAND WELL W / 216/ JTS 2 3/8" J-55 4.7# EUE 8 RD TBG (W/ SLIM HOLE COUPLINGS) 2 3/8" S/N (ID- 1.780") 4' X 2 3/8" PERF SUB, 1 JT 2 3/8" TBG, USED 2 3/8" EXP CHK (FOR MULE SHOE BTM)
3 (LWK)	02/05/2004 09:00	09:30	0.50		OBJECT	NUND a	N	ND/ NU (HAD DONUT DRESSED BY CAMERON- RUBBER WAS BAD , INSTALLED NEW RING GASKET)
3 (LWK)	02/05/2004 09:30	10:30	1.00		OBJECT	RURD a	N	CHNG HNDLNG EQUIP
3 (LWK)	02/05/2004 10:30	13:30	3.00		OBJECT	WAIT a	T	PUMP HAND TOOK PUMP W/ CHNG OVER BOX , CONSULTANT AND RIG CREW DID NOT NOTICE BOX WAS MISSING, CALL FOR CHNG OVER BOXES AND SPARE ROD SUBS , WAIT ON CHNG OVER ROD BOX, ENERGY PUMP SHOWED UP ON LOC, BUT FORGOT CHNG OVER BOX, HAD TO GO BACK AND GET THEM
3 (LWK)	02/05/2004 13:30	14:30	1.00		OBJECT	TRIP a	N	TIH W/ RODS AS FOLLOWS; 1" X 8' S/S SAND SCREEN, 2 "X 1 1/4" X 10' X 14' RHAC-Z (# BR- 339) 1 1/4" X 25' K-BAR, 3/4" X 8' ROD SUB, 272 -3/4"X 25' PLAIN RODS, 2- 3/4 X 4' ROD SUBS, 3/4"X 6' ROD SUB, 1 1/4" X 22' P/ ROD W 1 1/2" X 10' P/R LINER
	02/05/2004	15:00	0.50		OBJECT	PRES	N	P/T AND L/S TO 500 PSI

3 (LWK)	14:30					a	
3 (LWK)	02/05/2004 15:00	15:30	0.50		OBJECT	RURD a	N SPACE OUT RODS
3 (LWK)	02/05/2004 15:30	16:00	0.50		OBJECT	RURD a	N HWO LEASE OPERATOR COULD NOT GET UNIT STARTED, WITNESSED P/T AND L/S
3 (LWK)	02/05/2004 16:00	17:30	1.50		RDMO	RURD a	N RIG DOWN - MOVE EQUIP TO HUERFANITO 98 (WILL MOVE RIG ON FREEZE)

[Global Intranet](#) | [Comments and Feedback](#) | [Legal Notice](#) | [Privacy Statement](#)