

State of New Mexico  
Energy, Minerals and Natural Resources Department  
Oil Conservation Division

Sundry Notices and Reports on Wells

1. Type of Well  
GAS

2. Name of Operator  
**BURLINGTON  
RESOURCES** OIL & GAS COMPANY

3. Address & Phone No. of Operator  
PO Box 4289, Farmington, NM 87499 (505) 326-9700

4. Location of Well, Footage, Sec., T, R, M  
1175' FNL, 1115' FWL, Sec. 36, T30N, R8W, NMPM, San Juan County

API # (assigned by OCD)  
30-045-28780

5. Lease Number

6. State Oil&Gas Lease #  
E-1193-8-NM

7. Lease Name/Unit Name  
EPNG COM D

8. Well No.  
#301

9. Pool Name or Wildcat  
BASIN FRUITLAND COAL

10. Elevation:

Type of Submission	Type of Action
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Abandonment
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Recompletion
<input type="checkbox"/> Final Abandonment	<input type="checkbox"/> Plugging Back
	<input type="checkbox"/> Casing Repair
	<input type="checkbox"/> Altering Casing
	<input checked="" type="checkbox"/> Other -
	<input type="checkbox"/> Change of Plans
	<input type="checkbox"/> New Construction
	<input type="checkbox"/> Non-Routine Fracturing
	<input type="checkbox"/> Water Shut off
	<input type="checkbox"/> Conversion to Injection

13. Describe Proposed or Completed Operations

Burlington Resources completed workover operations as per attached daily summary.



SIGNATURE Frances Bond Regulatory Specialist April 13, 2004

(This space for State Use)

Approved by Chad L Title DEPUTY OIL & GAS INSPECTOR, DIST. 1 Date APR 15 2004



# San Juan Division - Intranet Well Information System (DIMS)

Friday, April 2, 20

--Login--	--By Date--	--By Well--	--By AFE--	--By Rig--
--Printouts--	--Production Notes--	--Accountability--	--Safety--	
	--Other--	API Units		

[Export to Excel](#)

## Operations Detail Report for: EPNG COM D #301 LOE WORK

Entire Well / All Events

### Time Breakdown Summary

DAY	FROM	TO	HRS	DEPTH (ft)	PHASE	CODES	OPERATION
1 (LWK)	01/19/2004 14:30	16:00	1.50		OBJECT	MIMO a	ROAD RIG AND CREW TO LOCATION, MUD, SLICK
1 (LWK)	01/19/2004 16:00	16:30	0.50		OBJECT	SHDN a	SPOT RIG, SDFN
2 (LWK)	01/20/2004 07:00	08:00	1.00		PREWRK	SAFE a	SAFETY MEETING - ENVIRONMENTAL, CATCH PANS, BUCKETS, LEAKS, 3 CREWS, MANAGERS, SR RIG SUPERV, TOOLPUSHERS, 2 RIG SUPERV.
2 (LWK)	01/20/2004 08:00	09:00	1.00		PREWRK	MIMO a	ROAD CREW TO LOC., WARM UP & SERVICE RIG
2 (LWK)	01/20/2004 09:00	10:00	1.00		MIRU	RURD a	RIG UP, TUBING 0, CASING 80
2 (LWK)	01/20/2004 10:00	11:00	1.00		OBJECT	TRIP a	UNSEAT PUMP, TOH WITH FOLLOWING: 1 - 1.250 POLISH ROD LINER AND LINER 2 - .750 PONY RODS (8', 6') 5 - .750 SUCKER RODS WITH GUIDES 104 - .750 SUCKER RODS 3 - 1.250 SINKER BARS 1 - 1 1/2 RWAC-Z PUMP
2 (LWK)	01/20/2004 11:00	12:30	1.50		OBJECT	NUND a	NDWH, NUBOP, RU FLOOR AND EQUIPMENT
2 (LWK)	01/20/2004 12:30	13:00	0.50		OBJECT	PULD a	PU 1 JOINT 2 7/8 TUBING, PULL DONUT, TAG, NO RATHOLE, (DONUT IS 2 7/8, WILL CHANGE OUT WITH DONUT FROM RIG THAT IS 2 3/8)
2 (LWK)	01/20/2004 13:00	14:00	1.00		OBJECT	TRIP a	TALLY OUT OF WELL WITH 2.375 TUBING : 1 - JT 2.375 EUE TUBING 1 - 2.375 EUE PUP JOINT (8') 88 - JOINTS 2.375 EUE TUBING 1 - 2.375 EUE SEATING NIPPLE 1 - 2.375 PERF. SUB (4') 1 - 2.375 PUP JOINT (6') 1 - 2.375 PUP JOINT (10') 1 - 2.375 PURGE VALVE NOTE: SCALE ON LAST 8 JOINTS, 3/16 TO 1/4 THICK
	01/20/2004	15:00	1.00		OBJECT	TRIP N	PU NEW BHA, TIH W/FOLLOWING: 1 - 2.375 EUE

2 (LWK)	14:00					a		PURGE VALVE 1 - 2.375 EUE PUP JOINT (6') 1 - 3.061 EUE COLLAR SIZE SEPARATOR 1 - 2.375 EUE PUP JOINT (3') 1 - 2.375 EUE PUP JOINT (12') 1 - 2.375 EUE SEATING NIPPLE (1.78 ID) 87 - JTS. 2.375 EUE J-55 4.7# TUBING 1 - 2.375 EUE PUP JOINT (4') 1 - 2.375 EUE PUP JOINT (8') 1 - JT 2.375 EUE J-55 4.7# TUBING
2 (LWK)	01/20/2004 15:00	15:50	0.83		OBJECT	WAIT a	N	WAIT ON ACID.
2 (LWK)	01/20/2004 15:50	16:00	0.17		OBJECT	SAFE a	N	SAFETY MEETING - DISCUSS ACID, WILL PUMP WATER BEHIND, IF LIQUID COMES UP YOU HAVE SMALL AMOUNT OF TIME TO INSERT AND CLOSE VALVE, BE PREPARED, DON'T GET ACID ON YOURSELF, 5 CREW, RIG SUPERV., ACID DRIVER
2 (LWK)	01/20/2004 16:00	16:20	0.33		OBJECT	STIM a	N	NU THREE RIVERS ACID TRUCK, TEST SAMPLE, PUMP 500 GALLONS 28% HCL, TRIPLE INHIBITED, FOLLOW WITH 3 BBLS WATER, BOTTOM OF TUBING @ 2817
2 (LWK)	01/20/2004 16:20	16:40	0.33		OBJECT	TRIP a	N	TOH WITH 12 STANDS OF TUBING, INSERT TIW VALVE, CLOSE CASING VALVES
2 (LWK)	01/20/2004 16:40	17:00	0.33		OBJECT	SHDN a	N	WINTERIZE RIG, LOCK RAMS, SECURE RIG, SDFN
3 (LWK)	01/21/2004 06:00	07:00	1.00		PREWRK	MIMO a	N	ROAD CREW TO LOC., WARM UP & SERVICE RIG
3 (LWK)	01/21/2004 07:00	07:15	0.25		PREWRK	SAFE a	N	SAFETY MEETING - DISCUSS HIGH PRESSURES ON PUMP LINES, FREEZES, ICE, 5 CREW, RIG SUPERV.
3 (LWK)	01/21/2004 07:15	07:30	0.25		OBJECT	PUMP a	U E	START PUMP, CIRCULATE, PUMP CAME APART
3 (LWK)	01/21/2004 07:30	11:00	3.50		OBJECT	WAIT a	N	WAIT ON HOT OILER TO PUMP AND PRESSURE TEST
3 (LWK)	01/21/2004 11:00	11:30	0.50		OBJECT	PUMP a	N	PUMP 80 BBLS ON HOT OIL TRUCK, PUMP 40 BBLS DOWN TUBING,
3 (LWK)	01/21/2004 11:30	11:45	0.25		OBJECT	TRIP a	N	TIH W/TUBING, LAND @ 2829.37, (NOTE: CHANGED OUT DONUT 2 7/8 X 2 7/8 WITH A 2 3/8 X 2 3/8 THAT WE HAD ON THE RIG.) SN @ 2801.66, PBTD @ 2861, BOTTOM PERF @ 2817
3 (LWK)	01/21/2004 11:45	12:45	1.00		OBJECT	NUND a	N	RIG DOWN FLOOR, NDBOP, NUWH, RU TO RUN RODS AND PUMP
3 (LWK)	01/21/2004 12:45	13:00	0.25		OBJECT	PUMP a	N	PUMP 20 BBLS DOWN TUBING
3 (LWK)	01/21/2004 13:00	13:45	0.75		OBJECT	TRIP a	N	PU PUMP, TIH W/FOLLOWING: 1 - 2 X 1 1/2 X 10' X 14' RWAC-Z INSERT PUMP, SCPID BBL, 4SM-003 PLUNGER, DOUBLE TV & SV CER/TC, TV SN/TC, A/A, 99" MAX STROKE, BR325, 3/4 PIN, SANDCHECK, LIFT SUB, SPIRAL ROD GUIDE 3 - 1.250 SINKER BARS 1 - .750 PONY ROD (8') 103 - .750 SUCKER RODS PLAIN 5 - .750 SUCKER RODS WITH CLAMP ON GUIDES 1 - 1.250

							POLISH ROD W/10' LINER (22') 1 - AUTO PAK STUFFING BOX
3 (LWK)	01/21/2004 13:45	14:15	0.50		OBJECT	PRES a	SEAT PUMP, LOAD TUBING WITH WATER, 30 BBLS, NO PRESSURE BUILD UP AT ALL, STRONG VACUUM
3 (LWK)	01/21/2004 14:15	14:45	0.50		OBJECT	TRIP a	TOH W/RODS AND PUMP, PUMP DOES NOT LOOK LIKE IT IS SEATING
3 (LWK)	01/21/2004 14:45	15:30	0.75		OBJECT	NUND a	NDWH, NUBOP, RU FLOOR AND EQUIPMENT, PULL DONUT
3 (LWK)	01/21/2004 15:30	16:45	1.25		OBJECT	TRIP a	DROP SV TOH WITH TUBING, JOINT 81 ROD CUT, LAY DOWN JT 80, 81, 82, TIH WITH TUBING,
3 (LWK)	01/21/2004 16:45	17:15	0.50		OBJECT	PRES a	LOAD TUBING WITH WATER, PRESSURE TEST TO 1500# WITH MO-TE, GOOD TEST
3 (LWK)	01/21/2004 17:15	18:00	0.75		OBJECT	RRSR a	WENT TO PULL STANDING VALVE, SANDLINE BAD FROM BAILING, CUT LINE AND REPOUR SOCKET
3 (LWK)	01/21/2004 18:00	18:30	0.50		OBJECT	SHDN a	PUT IN TIW VALVE, LOCK RAMS, SECURE RIG, SDFN
4 (LWK)	01/22/2004 06:00	07:00	1.00		PREWRK	MIMO a	ROAD CREW TO LOC., WARM UP & SERVICE RIG
4 (LWK)	01/22/2004 07:00	07:15	0.25		PREWRK	SAFE a	SAFETY MEETING - RIGGING UP AND RUNNING SANDLINE, 5 CREW, RIG SUPERV.
4 (LWK)	01/22/2004 07:15	08:00	0.75		OBJECT	FISH a	TIH WITH FISHING TOOL, RETRIEVE STANDING VALVE, RD SANDLINE.
4 (LWK)	01/22/2004 08:00	09:00	1.00		OBJECT	NUND a	RD FLOOR, NDBOP, NUWH, RU TO PULL RODS
4 (LWK)	01/22/2004 09:00	09:45	0.75		OBJECT	TRIP a	TRIP BACK IN HOLE WITH ROD STRING AND PUMP, CONFIG: ON REPORT 3.
4 (LWK)	01/22/2004 09:45	10:00	0.25		OBJECT	PRES a	SEAT PUMP, LOAD WITH WATER, PT TO 1500#, BLEED OFF, LONGSTROKE TO 600, BLEED OFF.
4 (LWK)	01/22/2004 10:00	10:30	0.50		OBJECT	RURD a	ADJUST PUMPING UNIT BRAKE, LINING IS ALMOST COMPLETELY GONE, RUHH, HANG OFF, SET TAG, LEAVE WELL PUMPING. WILL REPAIR RIG AND SANDLINE BRAKES, REPAIR RIG WATER PIT, REPAIR PUMP AND OTHER NEEDED REPAIRS, RIG SHOULD BE READY TO MOVE MONDAY 1-26-2004
5 (LWK)	01/27/2004 06:00	07:00	1.00		PREWRK	MIMO a	ROAD CREW TO LOC., WARM UP & SERVICE RIG
5 (LWK)	01/27/2004 07:00	07:15	0.25		PREWRK	SAFE a	SAFETY MEETING - RIGGING UP AND DOWN SAFELY, 3 CREW, RIG SUPERV. MOVED 2 HANDS TO RIG 3, LEFT RIG 5 SHORTHANDED.
5 (LWK)	01/27/2004 07:15	08:00	0.75		PREWRK	RRSR a	WORK ON BRAKE GUARDS
5 (LWK)	01/27/2004 08:00		0.00		RDMO	RURD a	RIG DOWN RIG, RELEASE RIG @ 0900 HRS, MOVE TO QUINN 339R USED 3 JOINTS 2.375 CLASS B TUBING OFF TRAILER, PUT 3 JOINTS BAD TUBING ON TRAILER MOVED ON

								LOCATION, PULLED RODS, PUMP SEIZED, TAG, NO FILL, PLENTY OF RATHOLE, RIG PUMP BROKE WHEN TRYING TO PUMP WATER FIRST TIME, HAD TO USE HOT OIL TRUCK, TIH W/NEW PUMP, FAILED PRESSURE TEST @ 1500#, PULLED TUBING, JOINT 81 WAS ROD CUT, LAYED DOWN JT 80, 81, 82. TIH. LAND, DROP SV, PT 1500, OK, TIH W/RODS, PT 1500, OK, LEAVE UNIT PUMPING THURSDAY 11 AM, WORKED ON RIG UNTIL TUESDAY 1-27-2004 @ 800 HRS,
6 (LWK)	02/17/2004 09:00	10:30	1.50		OBJECT	MIMO a	N	ROAD RIG AND CREW FROM SUNRAY E 2M TO EPNG COM D 301
6 (LWK)	02/17/2004 10:30	10:45	0.25		OBJECT	SAFE a	N	SAFETY MEETING - SAFE RIGGING UP PRACTICES, 4 CREW, TOOLPUSHER, RIG SUPERV., PRESSURE TRUCK
6 (LWK)	02/17/2004 10:45	11:45	1.00		MIRU	RURD a	N	RIG DOWN FENCES, SPOT RIG, RU RIG
6 (LWK)	02/17/2004 11:45	12:15	0.50		OBJECT	PRES a	N	RU PRESSURE TRUCK, PRESSURE TEST TO 1500#, HOLD FOR 10 MINUTES, HELD STEADY, ONLY INJECTED LESS THAN 1 BBL. WATER.
6 (LWK)	02/17/2004 12:15	13:00	0.75		OBJECT	TRIP a	N	UNSEATED PUMP, WELL WENT ON A HARD VACUUM, TOH WITH RODS AND PUMP, PUMP HAD PUMP ACTION, HAD SOME LARGE PIECES OF COAL, WILL SEND TO ENERGY PUMP AND HAVE THEM TEAR DOWN AND EVALUATE.
6 (LWK)	02/17/2004 13:00	13:30	0.50		OBJECT	PUMP a	N	PUMP 15 BBLS WATER DOWN TUBING, STAYED ON HARD VACUUM.
6 (LWK)	02/17/2004 13:30	15:00	1.50		OBJECT	NUND a	N	NIPPLE DOWN WELLHEAD, NIPPLE UP BOP, RIG UP FLOOR, PULL DONUT, TIH, TAG, NO FILL, RELAND, RIG DOWN FLOOR, NDBOP, NUWH, RU TO RUN NEW PUMP AND RODS
6 (LWK)	02/17/2004 15:00	15:45	0.75		OBJECT			TIH W/NEW PUMP AND FOLLOWING: 1 - 2" X 2 1/2 X 10 X 14 RWAC-Z PUMP, SCPID BBL, 4SM-003 PLUNGER, DV SV/TV, CER/TC, SN/TC, A/A VALVES, 99" MAX STROKE, BR589, 3/4 PIN, SANDCHECK, SPIRAL ROD GUIDE, LIFT SUB 3 - 1.250 SINKER BARS 1 - .750 PONY ROD (8') 103 - .750 TYPE "D" PLAIN RODS 5 - .750 TYPE "D" RODS W/CLAMP ON GUIDES 1 - 1.250 POLISH ROD W/1.500 LINER 1 - NEW BIG STUFF STUFFING BOX 14 11 1/4 & 5' 6" ON PRODUCTION TANKS INSTALL NEW BIG STUFF STUFFING BOX PER LEASE OPERATOR.
6 (LWK)	02/17/2004 15:45	16:45	1.00		OBJECT	PRES a	N	RU PRESSURE TRUCK, LOAD TUBING WITH WATER, PRESSURE TEST TO 1500#, BLEED OFF, LONG STROKE TO 600, BLEED OFF, GOOD PUMP ACTION, START PUMPING UNIT, RUHH, HANG OFF RODS, SET SOFT TAG.
6 (LWK)	02/17/2004 16:45	17:15	0.50		RDMO	RURD a	N	RIG DOWN RIG, PUT PUMPING UNIT TO PUMPING, RELEASE RIG @ 1700 HOURS MOVE ON LOCATION, PRESSURE TEST TUBING TO

								1500#, TOOK LESS THAN 1 BBL TO LOAD TUBING, PULL RODS AND PUMP, PUMP WAS WORKING, HAD SOME COAL BITS IN BOTTOM OF PUMP, PUMP 15 BBLs, NDWH, NUBOP, RU FLOOR, TAG, NO FILL, RELAND, RD FLOOR, NDBOP, NU WELLHEAD, TIE H WITH NEW PUMP, RODS, INSTALL NEW STUFFING BOX, LOAD TUBING, PRESSURE TEST 1500, OK, GOOD PUMP ACTION, RUHH, RESET TAG, RIG DOWN RIG, LEAVE PUMPING UNIT PUMPING. CLEANUP ALL SPILLS AND TRASH
--	--	--	--	--	--	--	--	--

[Global Intranet](#) | [Comments and Feedback](#) | [Legal Notice](#) | [Privacy Statement](#)