



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test May 3, 2004 Operator Parawon Operating API # 30-045-09655


Property Name NE Hogback Unit Well # 37 Location: Unit P Sec 10 Twn 30 Rge 6

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection X
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____



Temporarily Abandoned Well (Y/N): N TA Expires: —

Casing Pres. _____
Bradenhead Pres. -0-
Tubing Pres. _____
Int. Casing Pres. _____

Tbg. SI Pres. Sight Vae
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 515 psi. for 30 mins. Test passed/~~failed~~

REMARKS: Post work over test. Operator found numerous holes
in the tubing string. Replaced tubing string - redressed packer.
No pressure drop during 30 min test. - Ok to resume injection.

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)



(Position)

Revised 02-11-02