


New Mexico  
Energy Minerals and Natural Resources Department

Form C-140  
Revised 06/99

**District I** - (505) 393-6161  
1625 N. French Dr, Hobbs, NM 88240  
**District II** - (505) 748-1283  
1301 W. Grand Avenue, Artesia, NM 88210  
**District III** - (505) 334-6178  
1000 Rio Brazos Road, Aztec, NM 87410  
**District IV** - (505) 476-3440  
1220 S. St. Francis Dr., Santa Fe, NM 87505

Oil Conservation Division  
1220 South St. Francis Dr.  
Santa Fe, New Mexico 87505  
(505) 476-3440



**SUBMIT ORIGINAL  
PLUS 2 COPIES  
TO APPROPRIATE  
DISTRICT OFFICE**

**APPLICATION FOR  
WELL WORKOVER PROJECT**

**I. Operator and Well**

|                                                                                                            |           |             |            |                         |                               |                                 |  |
|------------------------------------------------------------------------------------------------------------|-----------|-------------|------------|-------------------------|-------------------------------|---------------------------------|--|
| Operator name address<br><b>Burlington Resources Oil and Gas Co. LP<br/>Box 4289, Farmington, NM 87499</b> |           |             |            |                         | OGRID Number<br><b>014538</b> |                                 |  |
| Contact Party<br><b>Leslie D. White</b>                                                                    |           |             |            |                         | Phone<br><b>505/326-9700</b>  |                                 |  |
| Property Name<br><b>OXNARD FEDERAL A WN</b>                                                                |           |             |            | Well Number<br><b>4</b> |                               | API Number<br><b>3004505019</b> |  |
| UL                                                                                                         | Section   | Township    | Range      | Feet From The           | Feet From The                 | County                          |  |
| <b>E</b>                                                                                                   | <b>14</b> | <b>27 N</b> | <b>8 W</b> | <b>1644 FNL</b>         | <b>800 FWL</b>                | <b>SAN JUAN</b>                 |  |

**II. Workover**

|                                       |                                                                                           |
|---------------------------------------|-------------------------------------------------------------------------------------------|
| Date Workover Commence<br>7/17/2003   | Previous Producing Pool(s) (Prior to Workover):<br><b>BLANCO P. C. SOUTH (PRORATED GA</b> |
| Date Workover Completed:<br>7/25/2003 |                                                                                           |

- III. Attach a description of the Workover Procedures performed to increase production.  
IV. Attach a production decline curve or table showing at least twelve months of production prior to the workover and at least three months of production following the workover reflecting a positive production increase.  
V. **AFFIDAVIT:**

|                                                                                                                                                          |                                                |
|----------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|
| State of <u>New Mexico</u> )                                                                                                                             |                                                |
| County of <u>San Juan</u> ) ss.                                                                                                                          |                                                |
| <u>Leslie D. White</u> , being first duly sworn, upon oath states:                                                                                       |                                                |
| 1. I am the Operator, or authorized representative of the Operator, of the above-referenced Well.                                                        |                                                |
| 2. I have made, or caused to be made, a diligent search of the production records reasonably available for this Well.                                    |                                                |
| 3. To the best of my knowledge, this application and the data used to prepare the production curve and/or table for this Well are complete and accurate. |                                                |
| Signature <u>Leslie D. White</u>                                                                                                                         | Title <u>Sr. Accountant</u> Date <u>4/1/04</u> |
| SUBSCRIBED AND SWORN TO before me this <u>1</u> day of <u>April</u> , <u>2004</u> .                                                                      |                                                |
| My Commission expires: <u>September 15, 2004</u>                                                                                                         |                                                |
| Notary Public <u>Tamatha Winsatt</u>                                                                                                                     |                                                |

**FOR OIL CONSERVATION DIVISION USE ONLY:**

**IV. CERTIFICATION OF APPROVAL:**

This Application is hereby approved and the above-referenced well is designated a Well Workover Project and the Division hereby verifies the data shows a positive production increase. By copy hereof, the Division notifies the Secretary of the Taxation and Revenue Department of this Approval and certifies that this Well Workover Project was completed 7/25/03.

|                                                  |                       |                     |
|--------------------------------------------------|-----------------------|---------------------|
| Signature District Supervisor <u>[Signature]</u> | OCD District <u>3</u> | Date <u>4/02/04</u> |
|--------------------------------------------------|-----------------------|---------------------|

**VII. DATE OF NOTIFICATION TO THE SECRETARY OF THE TAXATION AND REVENUE DEPARTMENT:**

OXNARD FEDERAL A WN 4 3004505019 72439

| DATE      | GAS_PROD |
|-----------|----------|
| 01-Jan-02 | 272      |
| 01-Feb-02 | 105      |
| 01-Mar-02 | 62       |
| 01-Apr-02 | 58       |
| 01-May-02 | 0        |
| 01-Jun-02 | 355      |
| 01-Jul-02 | 179      |
| 01-Aug-02 | 84       |
| 01-Sep-02 | 21       |
| 01-Oct-02 | 0        |
| 01-Nov-02 | 0        |
| 01-Dec-02 | 73       |
| 01-Jan-03 | 184      |
| 01-Feb-03 | 140      |
| 01-Mar-03 | 53       |
| 01-Apr-03 | 0        |
| 01-May-03 | 0        |
| 01-Jun-03 | 0        |
| 01-Jul-03 | 489      |
| 01-Aug-03 | 993      |
| 01-Sep-03 | 1151     |
| 01-Oct-03 | 1279     |

# BURLINGTON RESOURCES DIVISIONS

## Operations Summary Report

Page 1 of 3

Legal Well Name: OXNARD FEDERAL A WN #4  
 Common Well Name: OXNARD FEDERAL A WN #4  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Spud Date: 03/07/1959  
 Start: 07/17/2003 End: 07/25/2003  
 Rig Release: 07/25/2003 Group:  
 Rig Number: 521

| Date       | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------|---------------|-------|------|----------|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 07/18/2003 | 06:00 - 07:00 | 1.00  | MIMO | a        | OBJECT | CREW TRAVEL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|            | 07:00 - 07:15 | 0.25  | SAFE | a        | OBJECT | HSM, TOPIC, PRESSURE TESTING FLOW LINES, RIG CREW PRESENT                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|            | 07:15 - 09:00 | 1.75  | MIMO | a        | OBJECT | ROAD RIG TO LOCATION, SPOT RIG                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|            | 09:00 - 12:00 | 3.00  | RURD | a        | OBJECT | RU RIG & EQUIPMENT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|            | 12:00 - 13:00 | 1.00  | BLOW | a        | OBJECT | SITP 90 PSI, SICP 90 PSI, BLOW WELL TO PIT                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|            | 13:00 - 14:30 | 1.50  | TRIP | a        | OBJECT | TOOH & LD 1 1"x1 1/4" CROSS OVER JT 89 JTS 1" TBG & 1" TAIL JT, SENT 1" TBG TO BR YD                                                                                                                                                                                                                                                                                                                                                                                                                           |
|            | 14:30 - 16:30 | 2.00  | PULD | a        | OBJECT | TALLY, RABBIT & TIH W 5 1/2" RBP ON 73 JTS 2.375" TBG, TAG @ 2274', (2' BELOW PERFORATIONS & 39' FILL), PU & LD 3 JTS TBG & SET RBP @ 2175', PU 1 JT                                                                                                                                                                                                                                                                                                                                                           |
|            | 16:30 - 17:00 | 0.50  | PUMP | a        | OBJECT | LOAD CSG W 50 BBLS 2% KCL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|            | 17:00 - 17:30 | 0.50  | PRES | a        | OBJECT | TIH W 5 1/2" PACKER & SET @ 30', PRESSURE TEST CSG TO 3300 PSI, TEST OK                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|            | 17:30 - 18:00 | 0.50  | TRIP | a        | OBJECT | RELEASE PACKER & LD, TIH & RELEASE RBP, SECURE LOCATION, SDFN                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 07/19/2003 | 06:00 - 07:00 | 1.00  | MIMO | a        | OBJECT | CREW TRAVEL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|            | 07:00 - 07:15 | 0.25  | SAFE | a        | OBJECT | HSM, TOPIC, PRESSURE TESTING FLOW LINES, RIG CREW PRESENT                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|            | 07:15 - 08:15 | 1.00  | TRIP | a        | OBJECT | TOOH & LD 5 1/2" RBP                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|            | 08:15 - 09:00 | 0.75  | NUND | a        | OBJECT | TIH & SET PACKER @ 20' ON 8' X 2.875" N-80 PUP JT & 10' X 2.875" N-80 PUP JT, NU FRAC MANDREL, FRAC VALVE & FRAC Y                                                                                                                                                                                                                                                                                                                                                                                             |
|            | 09:00 - 12:00 | 3.00  | WAIT | a        | OBJECT | WAIT ON FRAC CREW                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|            | 12:00 - 14:00 | 2.00  | RURD | a        | OBJECT | RU DOWELL FRAC CREW                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|            | 14:00 - 14:15 | 0.25  | SAFE | a        | OBJECT | HOLD PREJOB SAFETY MEETING, 25 PEOPLE ON LOCATION                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|            | 14:15 - 15:00 | 0.75  | FRAC | a        | OBJECT | RESTIMULATE PICTURED CLIFF W 20# LINEAR 70% N2 FOAM<br>PUMP 3100 GAL 70 QUALITY FOAM PAD @ 35-36 BPM @ 1082 PSI<br>PUMP 100,000# 20/40 ARIZONA SAND @ 1-4 PPG @ 36-41 BPM @ 1302 TO 1920 PSI, 70 QUALITY FOAM, 20# LINEAR GEL<br>DISPLACE W 15 FLUID BBLS & 14,500 SCF N2<br>FRAC LOAD 262 BBLS, FLUSH 15 BBLS, TOTAL 277 BBLS<br>MAX RATE 41 BPM, MIN RATE 35 BPM, AVE RATE 40 BPM<br>MAX PSI 1920, MIN PSI 1082, AVE PSI 1550 PSI<br>TOTAL N2 316,500 SCF, 100,000# 20/40 ARIZONA<br>ISIP 1370 PSI           |
|            | 15:00 - 16:00 | 1.00  | RURD | a        | OBJECT | RD DOWELL, RU FLOW BACK LINE TO PIT                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|            | 16:00 - 06:00 | 14.00 | FLOW | a        | OBJECT | 1600 HRS, 1110 SHUT IN PRESSURE, OPEN ON 12/64 CHOKE<br>1700 HRS, 14/64 CHOKE, 425 PSI, LITE MIST, NO SAND<br>1800 HRS, 16/64 CHOKE, 140 PSI, LITE MIST, NO SAND<br>1900 HRS, 24/64 CHOKE, 30 PSI, LITE MST, NO SAND<br>2000 HRS, 24/64 CHOKE, 5 PSI, LITE BLOW, NO SAND, SHUT IN WELL<br>0300 HRS, SIWHP 56 PSI, OPEN WELL, BLOW DOWN TO LITE BLOW<br>0500 HRS, 0 PSI, LITE BLOW, SHUT IN FOR PRESURE BUILD UP<br>WELL SHUT 8 HRS, 10 PSI, LEAVE WELL SHUT IN UNTIL MONDAY<br>MOURING, RELEASE FLOW BACK CREW |
| 07/20/2003 | 06:00 - 13:00 | 7.00  | PRBU | a        | OBJECT | CREW TRAVEL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 07/22/2003 | 06:00 - 07:00 | 1.00  | MIMO | a        | OBJECT | HSM, WORKING W PACKER & RBP, RIG CREW PRESENT                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|            | 07:00 - 07:15 | 0.25  | SAFE | a        | OBJECT | ND FRAC VALVE, ND FRAC MANDREL, TOOH W PACKER, RU TO RUN 2.375" TBG                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|            | 07:15 - 08:00 | 0.75  | NUND | a        | OBJECT | TIH W SAW TOOTH COLLAR ON 65 2.375" TBG, TAG FILL @ 2020', 293' FILL, PERFORATION COVERED W 195' FILL                                                                                                                                                                                                                                                                                                                                                                                                          |
|            | 08:00 - 08:45 | 0.75  | TRIP | a        | OBJECT |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

## BURLINGTON RESOURCES DIVISIONS

Page 2 of 3

## Operations Summary Report

Legal Well Name: OXNARD FEDERAL A WN #4  
 Common Well Name: OXNARD FEDERAL A WN #4  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Spud Date: 03/07/1959  
 Start: 07/17/2003 End: 07/25/2003  
 Rig Release: 07/25/2003 Group:  
 Rig Number: 521

| Date       | From - To                                                            | Hours                             | Code                             | Sub Code             | Phase                                    | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|------------|----------------------------------------------------------------------|-----------------------------------|----------------------------------|----------------------|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 07/22/2003 | 08:45 - 13:00<br>13:00 - 06:00                                       | 4.25<br>17.00                     | COUT<br>BLOW                     | a<br>a               | OBJECT<br>OBJECT                         | RU AIR, CO W 1400 CFM AIR & 4 BPH MIST TO PBTD<br>BLOW WELL W 1400 CFM AIR & 4 BPH MIST TO CO @ PBTD<br>1400 HRS, 250 PSI, 8-10 BPH WTR, HEAVY SAND<br>1600 HRS, 250 PSI, 8-9 BPH WTR, HEAVY SAND<br>1800 HRS, 245 PSI, 8-9 BPH WTR, HEAVY SAND<br>2100 HRS, 230 PSI, 7-8 BPH WTR, HEAVY SAND<br>0000 HRS, 225 PSI, 7-8 BPH WTR, HEAVY SAND<br>0300 HRS, 210 PSI, 7-8 BPH WTR, HEAVY SAND<br>0500 HRS, 210 PSI, 7-8 BPH WTR, HEAVY SAND                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 07/23/2003 | 06:00 - 06:45<br>06:45 - 07:00<br>07:00 - 10:00<br><br>10:00 - 06:00 | 0.75<br>0.25<br>3.00<br><br>20.00 | MIMO<br>SAFE<br>FLOW<br><br>BLOW | a<br>a<br>a<br><br>a | OBJECT<br>OBJECT<br>OBJECT<br><br>OBJECT | CREW TRAVEL<br>HSM, WORKING W HIGH PRESSURE, RIG CREW PRESENT<br>PU & FLOW WELL NATURAL,<br>0800 HRS, TAG @ 10' FILL, PU 60', CONTINUE TO FLOW NATURAL<br>0900 HRS, TAG @ 13' FILL, PU 60', CONTINUE TO FLOW NATURAL<br>1000 HRS, TAG @ 16' FILL, CO TO PBTD<br>BLOW WELL W 700 CFM AIR & 4 BPH MIST TO CO @ PBTD<br>1100 HRS, 215 PSI, 4 BPH MIST, RTN 7.6 BPH WTR, 6 CUPS SD IN 5 GAL<br>1300 HRS, 210 PSI, 4 BPH MIST, RTN 7.4 BPH WTR, 4 CUPS SD IN 5 GAL<br>1500 HRS, 210 PSI, 4 BPH MIST, RTN 7.5 BPH WTR, 3 CUPS SD IN 5 GAL<br>1700 HRS, 205 PSI, 4 BPH MIST, RTR 8.1 BPH WTR, 2 CUPS SD IN 5 GAL<br>1900 HRS, 200 PSI, 4 BPH MIST, RTR 7.1 BPH WTR, 2 CUPS SD IN 5 GAL<br>2200 HRS, 220 PSI, 4 BPH MIST, RTR 6.9 BPH WTR, 1 CUPS SD IN 5 GAL<br>0100 HRS, 215 PSI, 4 BPH MIST, RTR 6.9 BPH WTR, 1 CUPS SD IN 5 GAL<br>0500 HRS, 210 PSI, 4 BPH MIST, RTN 6.8 BPH WTR, 1/4 CP SD IN 5 GAL |
| 07/24/2003 | 06:00 - 07:00<br>07:00 - 07:15<br>07:15 - 09:15<br><br>09:15 - 06:00 | 1.00<br>0.25<br>2.00<br><br>20.75 | MIMO<br>SAFE<br>FLOW<br><br>BLOW | a<br>a<br>a<br><br>a | OBJECT<br>OBJECT<br>OBJECT<br><br>OBJECT | CREW TRAVEL<br>HSM, HAZARDOUS ROAD CONDITIONS, RIG CREW PRESENT<br>PU & FLOW WELL NATURAL,<br>0800 HRS, TAG @ 15' FILL, PU 60', CONTINUE TO FLOW NATURAL<br>0900 HRS, TAG @ 30' FILL, PU 60', CO TO PBTD<br>BLOW WELL W 700 CFM AIR & 4 BPH MIST TO CO @ PBTD<br>1100 HRS, 180 PSI, 4 BPH MIST, RTN 7.6 BPH WTR, 4 CUPS SD IN 5 GAL<br>1300 HRS, 175 PSI, 4 BPH MIST, RTN 7.4 BPH WTR, 3 CUPS SD IN 5 GAL<br>1500 HRS, 200 PSI, 4 BPH MIST, RTN 6.5 BPH WTR, 2 CUPS SD IN 5 GAL<br>1700 HRS, 205 PSI, 4 BPH MIST, RTR 7.7 BPH WTR, 1 CP SD IN 5 GAL<br>1900 HRS, 175 PSI, 4 BPH MIST, RTR 7.1 BPH WTR, 1 CP SD IN 5 GAL<br>2200 HRS, 170 PSI, 4 BPH MIST, RTR 6.9 BPH WTR, .5 CP SD IN 5 GAL<br>0100 HRS, 175 PSI, 4 BPH MIST, RTR 6.9 BPH WTR, .25 CP SD IN 5 GAL<br>0500 HRS, 170 PSI, 4 BPH MIST, RTN 6.8 BPH WTR, .25 CP SD IN 5                                                              |

**BURLINGTON RESOURCES DIVISIONS**  
**Operations Summary Report**

Page 3 of 3

Legal Well Name: OXNARD FEDERAL A WN #4  
Common Well Name: OXNARD FEDERAL A WN #4  
Event Name: CAP WORKOVER  
Contractor Name: AZTEC WELL SERVICE  
Rig Name: AZTEC

Spud Date: 03/07/1959  
Start: 07/17/2003 End: 07/25/2003  
Rig Release: 07/25/2003 Group:  
Rig Number: 521

| Date       | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|------------|---------------|-------|------|----------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 07/24/2003 | 09:15 - 06:00 | 20.75 | BLOW | a        | OBJECT | GAL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 07/25/2003 | 06:00 - 07:00 | 1.00  | MIMO | a        | OBJECT | CREW TRAVEL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|            | 07:00 - 07:15 | 0.25  | SAFE | a        | OBJECT | HSM, SAFE OPERATION OF POWER SWIVEL, RIG CREW PRESENT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|            | 07:15 - 17:00 | 9.75  | FLOW | a        | OBJECT | PU & FLOW WELL NATURAL, TIH & 5' FILL<br>0730 HRS, TAG FILL @ 10', PU 60', CONTINUE TO FLOW NATURAL<br>0830 HRS, TAG FILL @ 15', PU 60', CONTINUE TO FLOW NATURAL<br>0900 HRS, TAG FILL @ 18', CO TO PBTD, PU 60'<br>1100 HRS, TAG FILL @ 12', CO TO PBTD, PU 60'<br>1300 HRS, TAG FILL @ 7', CO TO PBTD, PU 60'<br>1500 HRS, TAG FILL @ 5', CO TO PBTD, PU 60'<br>1700 HRS, TAG FILL @ 2', CO TO PBTD, PU 60'                                                                                                                                          |
| 07/26/2003 | 17:00 - 06:00 | 13.00 | BLOW | a        | OBJECT | FLOW WELL NATURAL, UNLOAD AS NEEDED W AIR                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|            | 06:00 - 07:00 | 1.00  | MIMO | a        | OBJECT | CREW TRAVEL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|            | 07:00 - 07:15 | 0.25  | SAFE | a        | OBJECT | HSM, DRIVING ON FIELD ROADS, STAY ON RIGHT SIDE, RIG CREW PRESENT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|            | 07:15 - 08:00 | 0.75  | COUT | a        | OBJECT | TIH & CO TO PBTD                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|            | 08:00 - 08:30 | 0.50  | BRCH | a        | OBJECT | BROACH TBG TO SEATING NIPPLE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|            | 08:15 - 08:45 | 0.50  | NUND | a        | OBJECT | LD 2 JTS TBG, LAND 72 JTS TBG @ 2247.83', ND BOP, HU WH                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|            | 08:45 - 09:00 | 0.25  | BLOW | a        | OBJECT | UNLOAD WELL UP CSG, REVERSE CIRC                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|            | 09:00 - 11:00 | 2.00  | TEST | a        | OBJECT | PITOT WELL @ 217 MCFD WET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|            | 11:00 - 13:00 | 2.00  | RURD | a        | OBJECT | RD RIG & EQUIPMENT, RIG REPAIR, READY TO MOVE TO NEXT WELL<br><br>91 JTS 1" TBG TO BR YD<br>79 JTS 2.375" TBG DELIVERED TO LOC, 8 RIG STOCK, 87 TOTAL<br><br>72 JTS TBG LANDED, 15 RIG STOCK, 87 TOTAL<br><br>SUMMARY: MIRU, BLOW DOWN WELL, TOO H & LD 91 JTS 1" TBG, SET 5 1/2" RBP ABOVE PERFS, PRESSURE TEST CSG TO 3300 PSI, TOO H W RBP, NU FRAC VALVE, RESTIMULATE PICTURED CLIFF, FLOW WELL BACK, CO TO PBTD, CLEAN UP TO 2 BPH WTR & TRACE OF SAND, LAND TBG @ 2247.83', ND BOP, NU WH, REVERSE UP TBG, PITOT TBG @ 217 MCFD WET, RD, MOVE RIG |