

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Avenue, Artesia, NM 87210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO.

30-031-07028

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

HOSPAT Sand Unit

8. Well No.

62

9. Pool name or Wildcat

HOSPAT UPPER Snd.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other ☒ WIW

2. Name of Operator

3. Address of Operator

4. Well Location

Unit Letter L : 999 feet from the South line and 999 feet from the East line

Section 36 Township 18N Range 9W NMPM McKen County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

Please see Attachment



1-22-03

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ronnie Hill TITLE President

DATE 8/11/03

Type or print name

Telephone No.

(This space for State use)

APPROVED BY H. Villanueva

TITLE

DEPUTY OIL & GAS INSPECTOR, DIST. 3

DATE AUG 31 2004

Conditions of approval, if any:

8-31-04

HOSPAH SAND UNIT WELL 62

30-031-07028

SEC.36,T18N,R9W

KCKINLEY, NEW MEXICO

- 8/27/02 MIRU WORK OVER RIG AND PLUGGING EQUIPMENT, CONDUCT SAFETY MEETING, POOH AND LAY DOWN TBG AND PKR., PU AND TIH W/ 2 7/8" TBG, SECURE WELL, SDFN
- 8/28/02 CREW TO LOCATION CONDUCT SAFETY MEETING, BEGIN WASHING OUT FILL TO 1690', (PERFS @ 1666'-1685'), SECURE WELL, SDFN
- 8/29/02 CREW TO LOCATION, CONDUCT SAFETY MEETING, BREAK CIRCULATION, CIRCULATE HOLE CLEAN, MIX AND PUMP 53 SXS CLASS "B" CMT @ 15.8 PPG, SPOT BALANCED PLUG @ 1000' TO 1685', POOH W/ TBG, WASH EQUIPMENT, SECURE WELL, SDFN (MR. BRUCE MARTIN)
- 8/30/02 CREW TO LOCATION, CONDUCT SAFETY MEETING, MIRU WIRE LINE TRUCK, TIH W/ WIRELINE TAG TOC @ 1116', ATTEMPT TO FREE POINT PIPE HAD TROUBLE DETERMINE FREE POINT, PERF 2 SPF @ 500', SET RETAINER @ 473', PERF 2 SPF @ 141, POOH RIG DN AND RLS WIRELINE TRUCK. (MR. BRUCE MARTIN)
- 9/4/02 CREW TO LOCATION, CONDUCT SAFETY MEETING, TIH W/ 2 7/8" TBG AND STING INTO RETAINER @ 473', MIX AND PUMP 41 SXS BELOW RETAINER AND 15.5 SXS ON TOP OF RETAINER @ 15.7 PPG, POOH W/ TBG, MIX AND PUMP 154 SXS CLASS "B" @ 15.7 PPG DOWN CASING INTO PERFS @ 141' NO CIRCULATION OUT BRADEN HEAD, CLEARED PERFS @ 141' W/WATER, SECURE WELL, SDFN (MR. BRUCE MARTIN)
- 9/5/02 CREW TO LOCATION, CONDUCT SAFETY MEETING, MIX AND PUMP LCM TO AID IN CIRCULATION, MIX AND PUMP 160 SXS CLASS "B" CMT @ 15.7 PPG, NO CIRCULATION, SECURE WELL, SDFN (MR. BRUCE MARTIN)
- 9/6/02 CREW TO LOCATION, CONDUCT SAFETY MEETING, MIX AND PUMP LCM TO AID IN CIRCULATION, MIX AND PUMP 160 SXS CLASS "B" CMT @ 15.7 PPG, NO CIRCULATION, SECURE WELL, RIG DN EQUIPMENT (MR. BRUCE MARTIN)
- NO ACTIVITY PENDING EVALUATION OF WELL
- 1/21/03 MIRU PLUGGING EQUIPMENT, CONDUCT SAFETY MEETING, MIX AND PUMPED 100 SXS CLASS "B" CMT @ 15.7 PPG, @ 400 PSI WITH PRESSURE INCREASING TO 1200 PSI, CHECK FLOW BACK (NONE) WELL DID NOT CIRCULATE, FLUSHED TO 90', SECURE WELL SDFN (MR. HENRY VILLANUEA)

1/22/03

CREW TO LOCATION, TAG TOC @ 93', W/ WIRE LINE TRUCK, PERF @ 56',
RIG DN WIRELINE TRUCK, ATTEMPT TO PUMP INTO PERFS @ 56' @ 1100 PSI
COULD NOT, TIH W/ THREE JTS TBG TO 93', MIX AND PUMP 56 SXS CLASS
"B" CMT @ 15.7 PPG, WITH GOOD SLURRY TO PIT, POOH W/ TBG, TOP OFF
CASING, HOLE STABLE, WELL NOW PLUGGED, RIG DN AND MOVE ALL
EQUIPMENT.
(MR. HENRY VILLANUEVA)

CLEAN LOCATION INSTALL P&A MARKER