

New Mexico  
Energy Minerals and Natural Resources Department

Form C-140


Revised 06/99

District I - (505) 393-6161  
1625 N. French Dr, Hobbs, NM 88240  
District II - (505) 748-1283  
1301 W. Grand Avenue, Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Road, Aztec, NM 87410  
District IV - (505) 476-3440  
1220 S. St. Francis Dr., Santa Fe, NM 87505

Oil Conservation Division  
1220 South St. Francis Dr.  
Santa Fe, New Mexico 87505  
(505) 476-3440

SUBMIT ORIGINAL  
PLUS 2 COPIES  
TO APPROPRIATE  
DISTRICT OFFICE

APPLICATION FOR  
WELL WORKOVER PROJECT



I. Operator and Well

|                          |               |                                                                            |                    |                           |                           |
|--------------------------|---------------|----------------------------------------------------------------------------|--------------------|---------------------------|---------------------------|
| Operator name address    |               | Burlington Resources Oil and Gas Co. LP'<br>Box 4289, Farmington, NM 87499 |                    | OGRID Number<br>014538    |                           |
| Contact Party            |               | Peggy Cole                                                                 |                    | Phone<br>505/326-9700     |                           |
| Property Name<br>SEYMOUR |               |                                                                            | Well Number<br>723 |                           | API Number<br>3004528236  |
| UL<br>B                  | Section<br>25 | Township<br>31 N                                                           | Range<br>9 W       | Feet From The<br>1030 FNL | Feet From The<br>1705 FEL |
| County<br>SAN JUAN       |               |                                                                            |                    |                           |                           |

II. Workover

|                                       |                                                                               |
|---------------------------------------|-------------------------------------------------------------------------------|
| Date Workover Commenced<br>6/1/2002   | Previous Producing Pool(s) (Prior to Workover):<br>BASIN FRUITLAND COAL (GAS) |
| Date Workover Completed:<br>6/18/2002 |                                                                               |

- III. Attach a description of the Workover Procedures performed to increase production.  
IV. Attach a production decline curve or table showing at least twelve months of production prior to the workover and at least three months of production following the workover reflecting a positive production increase.  
V. AFFIDAVIT:

State of New Mexico )  
County of San Juan ) ss.  
Peggy Cole, being first duly sworn, upon oath states:  
1. I am the Operator, or authorized representative of the Operator, of the above-referenced Well.  
2. I have made, or caused to be made, a diligent search of the production records reasonably available for this Well.  
3. To the best of my knowledge, this application and the data used to prepare the production curve and/or table for this Well are complete and accurate.  
Signature Peggy Cole Title Regulatory Administrator Date 4-24-03  
SUBSCRIBED AND SWORN TO before me this 24 day of April, 2003.  
My Commission expires: September 15, 2004 Notary Public Tamatha Winsatt

FOR OIL CONSERVATION DIVISION USE ONLY:

IV. CERTIFICATION OF APPROVAL:

This Application is hereby approved and the above-referenced well is designated a Well Workover Project and the Division hereby verifies the data shows a positive production increase. By copy hereof, the Division notifies the Secretary of the Taxation and Revenue Department of this Approval and certifies that this Well Workover Project was completed 6-18-2002.

|                                                       |                                  |                          |
|-------------------------------------------------------|----------------------------------|--------------------------|
| Signature District Supervisor<br><u>Charles Hearn</u> | OCD District<br><u>AZTEC III</u> | Date<br><u>4-29-2003</u> |
|-------------------------------------------------------|----------------------------------|--------------------------|

VII. DATE OF NOTIFICATION TO THE SECRETARY OF THE TAXATION AND REVENUE DEPARTMENT:

SEYMOUR

723

3004528236

| REG_DTL_D | BASIN FRUITLAND COAL<br>(GAS) |
|-----------|-------------------------------|
|-----------|-------------------------------|

|           |       |
|-----------|-------|
| 6/1/2001  | 13573 |
| 7/1/2001  | 14701 |
| 8/1/2001  | 10054 |
| 9/1/2001  | 10743 |
| 10/1/2001 | 10109 |
| 11/1/2001 | 8568  |
| 12/1/2001 | 7804  |
| 1/1/2002  | 9294  |
| 2/1/2002  | 8549  |
| 3/1/2002  | 9557  |
| 4/1/2002  | 9479  |
| 5/1/2002  | 8041  |
| 6/1/2002  | 7123  |
| 7/1/2002  | 16726 |
| 8/1/2002  | 18096 |
| 9/1/2002  | 16228 |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Start: 6/1/2002  
 Rig Release: 6/18/2002  
 Rig Number: 266

Spud Date: 9/26/1990  
 End: 6/18/2002  
 Group:

| Date     | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|----------|---------------|-------|------|----------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/2/2002 | 07:00 - 08:30 | 1.50  | MIMO | a        | OBJECT | MIRUPU, AZTEC WELL SERVICE.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|          | 08:30 - 10:15 | 1.75  | PULD | a        | OBJECT | LD 111 3/4" RODS & PUMP.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|          | 10:15 - 11:00 | 0.75  | NUND | a        | OBJECT | ND WH, NU BOP STACK.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|          | 11:00 - 12:00 | 1.00  | RURD | a        | OBJECT | RU 1 - 5" BLOOIE LINE TO PIT.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|          | 12:00 - 12:30 | 0.50  | RURD | a        | OBJECT | RU FLOOR.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|          | 12:30 - 13:30 | 1.00  | TRIP | a        | OBJECT | POOH & TALLY 90 JTS 2 3/8" TBG, LD BHA.                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|          | 13:30 - 14:00 | 0.50  | RURD | a        | OBJECT | CHANGE OVER TO 2 7/8".                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|          | 14:00 - 16:00 | 2.00  | PULD | a        | OBJECT | PU & TIH W/ 5 1/2" CSG SPEAR, (W/ 4.961" GRAPPLE), 3 3/4" X 6' EXT SUB, 6" STOP RING, 3 3/4" BUMPER SUB, PU 2 7/8" AOH DP.                                                                                                                                                                                                                                                                                                                                                                                          |
|          | 16:00 - 17:15 | 1.25  | FISH | a        | OBJECT | TIE BACK, ENGAGE LINER @ 2458', PULL TO 60,000#, PKR RELEASED, PU & WORK STUCK PIPE TO 120,000#, ABLE TO MOVE LINER UP HOLE 10", UNABLE TO WORK FREE, RELEASE GRAPPLE.                                                                                                                                                                                                                                                                                                                                              |
|          | 17:15 - 17:45 | 0.50  | TRIP | a        | OBJECT | POOH W/ 15 STANDS 2 7/8" DP.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 6/4/2002 | 17:45 - 18:00 | 0.25  | SRIG | a        | OBJECT | CLOSE IN, LOCK RAMS, SDFN.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|          | 06:00 - 07:30 | 1.50  | SRIG | a        | OBJECT | ROAD CREW T/LOC, START, WARM UP & SERVICE RIG, SICP: 85 PSI                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|          | 07:30 - 07:45 | 0.25  | SAFE | a        | OBJECT | SAFETY MEETING: P/U & L/D FISHING TOOLS SAFELY                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|          | 07:45 - 09:00 | 1.25  | TRIP | a        | OBJECT | TOH, L/D SPEAR & BUMPER SUB                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|          | 09:00 - 10:00 | 1.00  | TRIP | a        | OBJECT | P/U & RIH W/2.50" SPEAR, 4.5625" GRAPPLE, 3.75" X 4.94' BUMPER SUB, 3.75" X 8.57' BOWEN HYDRAULIC JARS, 10-3.50" IF DC'S, 3.75" X 9.72' INTENSIFIER & 2.875" AOH DP, SPEAR TOP OF 5.5" X 7.00" BAKER HYFLO III HANGER @ 2458'                                                                                                                                                                                                                                                                                       |
|          | 10:00 - 10:30 | 0.50  | FISH | a        | OBJECT | JAR ON 5.5" LINER T/50K LBS & JARRED LINER FREE                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|          | 10:30 - 12:00 | 1.50  | TRIP | a        | OBJECT | TOH, L/D FISHING TOOLS, 5.5" X 7.00" BAKER HYFLO III HANGER, 6-5.5" BLANK CSG, 6-5.5" PRE-DRILLED CSG & 5.5" TAPERED CUT-RITE SHOE, LOCK 1-3.50" DC W/6.25" BIT IN TOP PIPE RAMS                                                                                                                                                                                                                                                                                                                                    |
|          | 12:00 - 17:30 | 5.50  | SURG | a        | OBJECT | SURGE WELL NATURAL UP ANNULUS F/SURFACE 3-TIMES:<br><br>TIME:-----PRESS:-----RTNS:<br>12:00-13:00 85 PSI LT COAL FINES F/3-MIN, 1/4" STREAM CLEAR<br><br>WTR W/LT COAL FINES F/2-MIN<br><br>14:00-15:00 85 PSI LT COAL FINES F/2-MIN, 1/4" STREAM CLEAR<br><br>WTR W/LT COAL FINES F/2-MIN<br><br>16:00-17:00 85 PSI LT CLEAR MIST F/2-MIN<br>PITOT TST FTC UP ANNULUS THRU 2.5" LINE:<br>TIME:-----PITOT:-----BK<br>PRESS:-----MCFD:-----RTNS:<br>18:15 1.0 OZ 6.0 OZ 235<br>DRY<br>18:30 1.0 OZ 6.0 OZ 235<br>DRY |
|          | 17:30 - 18:00 | 0.50  | TEST | a        | OBJECT |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|          | 18:00 - 06:00 | 12.00 | SURG | a        | OBJECT | ENERGIZE SURGE WELL UP ANNULUS F/SURFACE 4-TIMES W/2.0 BBLs PROD WTR, 1.0 GAL SOAP & 1200 CFM AIR:<br><br>TIME:-----PRESS:-----RTNS:<br>18:00-19:00 160 PSI LT COAL FINES F/1-MIN, LT CLEAR MIST                                                                                                                                                                                                                                                                                                                    |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Start: 6/1/2002  
 Rig Release: 6/18/2002  
 Rig Number: 266

Spud Date: 9/26/1990  
 End: 6/18/2002  
 Group:

| Date     | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                          |
|----------|---------------|-------|------|----------|--------|----------------------------------------------------------------------------------------------------|
| 6/4/2002 | 18:00 - 06:00 | 12.00 | SURG | a        | OBJECT | F/1-MIN                                                                                            |
|          |               |       |      |          |        | 20:00-21:00 160 PSI LT COAL FINES F/1-MIN, LT CLEAR MIST                                           |
|          |               |       |      |          |        | F/1-MIN                                                                                            |
|          |               |       |      |          |        | 22:00-23:00 165 PSI LT COAL FINES F/30-SEC, LT CLEAR MIST                                          |
|          |               |       |      |          |        | F/1-MIN                                                                                            |
|          |               |       |      |          |        | 00:00-01:00 160 PSI LT COAL FINES F/30-SEC, LT CLEAR MIST                                          |
|          |               |       |      |          |        | F/1-MIN                                                                                            |
|          |               |       |      |          |        | SURGE WELL NATURAL UP ANNULUS F/SURFACE TWICE:                                                     |
|          |               |       |      |          |        | TIME:-----PRESS:-----RTNS:<br>02:00-03:00 85 PSI LT COAL FINES F/1-MIN, 1/2" STREAM                |
|          |               |       |      |          |        | CLEAR WTR F/3-MIN                                                                                  |
| 6/5/2002 | 06:00 - 07:30 | 1.50  | SRIG | a        | OBJECT | 04:00-05:00 85 PSI LT COAL FINES F/1-MIN, 1/2" STREAM                                              |
|          |               |       |      |          |        | CLEAR WTR F/2-MIN                                                                                  |
|          |               |       |      |          |        | ROAD CREW T/LOC, START, WARM UP & SERVICE RIG, SICP: 85 PSI                                        |
|          |               |       |      |          |        | 07:30 - 07:45 0.25 SAFE                                                                            |
|          |               |       |      |          |        | OBJECT SAFETY MEETING: STAY CLEAR OF BOP STACK & BLOOIE LINE WHEN SURGING                          |
|          |               |       |      |          |        | 07:45 - 11:00 3.25 SURG                                                                            |
|          |               |       |      |          |        | OBJECT SURGE WELL NATURAL UP ANNULUS F/SURFACE 3-TIMES:                                            |
|          |               |       |      |          |        | TIME:-----PRESS:-----RTNS:<br>08:00-09:00 100 PSI LT COAL FINES F/1-MIN, LT CLEAR MIST             |
|          |               |       |      |          |        | F/1-MIN                                                                                            |
|          |               |       |      |          |        | 10:00-11:00 100 PSI HVY AIR & LT GAS RTNS ONLY, NO WTR                                             |
|          | 11:00 - 06:00 | 19.00 | SURG | a        | OBJECT | ENERGIZE SURGE WELL UP ANNULUS F/SURFACE 4-TIMES W/2.0 BBLS PROD WTR, 1.0 GAL SOAP & 1200 CFM AIR: |
|          |               |       |      |          |        | TIME:-----PRESS:-----RTNS:<br>11:00-12:00 200 PSI LT COAL FINES F/1-MIN, LT CLEAR MIST             |
|          |               |       |      |          |        | F/1-MIN                                                                                            |
|          |               |       |      |          |        | 13:00-14:00 200 PSI LT COAL FINES F/1-MIN, LT CLEAR MIST                                           |
|          |               |       |      |          |        | F/1-MIN                                                                                            |
|          |               |       |      |          |        | 15:00-16:00 200 PSI LT COAL FINES F/30-SEC, LT CLEAR MIST                                          |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Start: 6/1/2002  
 Rig Release: 6/18/2002  
 Rig Number: 266

Spud Date: 9/26/1990  
 End: 6/18/2002  
 Group:

| Date     | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|----------|---------------|-------|------|----------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/5/2002 | 11:00 - 06:00 | 19.00 | SURG | a        | OBJECT | <p>F/1-MIN</p> <p>17:00-18:00 200 PSI LT COAL FINES F/30-SEC, LT<br/>CLEAR MIST</p> <p>F/1-MIN</p> <p>SURGE WELL NATURAL UP ANNULUS F/SURFACE<br/>TWICE:</p> <p>TIME:-----PRESS:-----RTNS:<br/>19:00-20:00 100 PSI LT COAL FINES F/30-SEC, LT<br/>CLEAR</p> <p>MIST F/30-SEC</p> <p>21:00-22:00 100 PSI LT COAL FINES F/30-SEC, LT<br/>CLEAR</p> <p>MIST F/30-SEC</p> <p>ENERGIZE SURGE WELL UP ANNULUS F/SURFACE W/1-GAL<br/>SOAP, 2-BBLS PROD WTR &amp; 1200 CFM AIR:</p> <p>TIME:-----PRESS:-----RTNS:<br/>22:30-23:30 200 PSI LT COAL FINES F/30-SEC, LT<br/>CLEAR</p> <p>MIST F/30-SEC</p> <p>00:00-01:00 190 PSI LT COAL FINES F/30-SEC, LT<br/>CLEAR</p> <p>MIST F/30-SEC</p> <p>01:30-02:30 190 PSI LT COAL FINES F/30-SEC, LT<br/>CLEAR</p> <p>MIST F/30-SEC</p> <p>03:00-04:00 190 PSI LT COAL FINES F/1-MIN, LT<br/>CLEAR</p> <p>MIST F/1-MIN</p> <p>04:30-05:30 200 PSI LT COAL FINES F/1-MIN, LT<br/>CLEAR</p> <p>MIST F/1-MIN</p> |
| 6/6/2002 | 06:00 - 07:30 | 1.50  | SRIG | a        | OBJECT | ROAD CREW T/LOC, START, WARM UP & SERVICE RIG                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|          | 07:30 - 07:45 | 0.25  | SAFE | a        | OBJECT | SAFETY MEETING: GOOD HOUSEKEEPING, KEEP RIG FLOOR &<br>DOG HOUSE CLEAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|          | 07:45 - 11:30 | 3.75  | SURG | a        | OBJECT | <p>ENERGIZE SURGE WELL NATURAL UP ANNULUS F/SURFACE<br/>TWICE W/1-GAL SOAP, 2-BBLS PROD WTR &amp; 1200 CFM AIR:</p> <p>TIME:-----PRESS:-----RTNS:<br/>08:00-09:00 200 PSI LT COAL FINES F/1-MIN, LT BLACK<br/>MIST</p> <p>F/1-MIN</p> <p>10:00-11:00 200 PSI LT COAL FINES F/1-MIN, LT BLACK</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Start: 6/1/2002  
 Rig Release: 6/18/2002  
 Rig Number: 266

Spud Date: 9/26/1990  
 End: 6/18/2002  
 Group:

| Date     | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|----------|---------------|-------|------|----------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/6/2002 | 07:45 - 11:30 | 3.75  | SURG | a        | OBJECT | MIST<br>F/1-MIN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|          | 11:30 - 12:00 | 0.50  | PCKR | a        | OBJECT | P/U & RIH W/7" SCHLUMBERGER PKR & SET PKR @ 32'                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|          | 12:00 - 15:00 | 3.00  | NUND | a        | OBJECT | N/D DUAL BOP STACK, DIVERTER SPOOL & INOVATOR STRIPPING HEAD & OLD 6"-900 TBG HEAD, N/U NEW 6"-900 TBG HEAD W/2.5625" OUTLETS, DUAL BOP STACK, DIVERTER SPOOL, INOVATOR HEAD & BLOOIE LINE, PRESS TST TBG HEAD & PACKOFF T/3000 PSI F/15-MIN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|          | 15:00 - 15:30 | 0.50  | PCKR | a        | OBJECT | TIH W/1-JT 2.875" DP & SCREW INTO SCHLUMBERGER PKR @ 32', OPEN BY-PASS, BLOW DN WELL, REL PKR, TOH, L/D PKR                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|          | 15:30 - 16:00 | 0.50  | TEST | a        | OBJECT | PITOT TST FTC UP ANNULUS THRU 2.5" LINE:<br>TIME:-----PITOT:-----BK<br>PRESS:-----MCFD:-----RTNS:<br>15:45 3.5 OZ 11.0 OZ 426 LT<br>MIST<br>16:00 3.5 OZ 11.0 OZ 426 LT<br>MIST                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|          | 16:00 - 17:30 | 1.50  | FLOW | a        | OBJECT | FLOW WELL NATURAL UP ANNULUS, WELL UNLOADING 1-BBL WTR EVERY 20-MIN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|          | 17:30 - 06:00 | 12.50 | SURG | a        | OBJECT | ENERGIZE SURGE WELL UP ANNULUS F/SURFACE 4-TIMES W/2.0 BBLs PROD WTR, 1.0 GAL SOAP & 1200 CFM AIR:<br>TIME:-----PRESS:-----RTNS:<br>11:00-12:00 200 PSI LT COAL FINES F/1-MIN, LT CLEAR<br>MIST<br>W/LT COAL FINES F/1-MIN<br>13:00-14:00 190 PSI LT COAL FINES F/1-MIN, LT CLEAR<br>MIST<br>W/LT COAL FINES F/1-MIN<br>15:00-16:00 190 PSI LT COAL FINES F/1-MIN, LT CLEAR<br>MIST<br>W/LT COAL FINES F/2-MIN<br>17:00-18:00 190 PSI LT COAL FINES F/1-MIN, LT CLEAR<br>MIST<br>W/LT COAL FINES F/2-MIN<br>SURGE WELL NATURAL UP ANNULUS F/SURFACE<br>TWICE:<br>TIME:-----PRESS:-----RTNS:<br>19:00-20:00 80 PSI LT COAL FINES F/2-MIN, LT<br>SOAPY<br>MIST W/LT COAL FINES F/2-MIN<br>21:00-22:00 80 PSI LT COAL FINES F/3-MIN, LT<br>SOAPY<br>MIST W/LT COAL FINES F/2-MIN<br>ENERGIZE SURGE WELL UP ANNULUS F/SURFACE W/1-GAL SOAP, 2-BBLs PROD WTR & 1200 CFM AIR: |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Start: 6/1/2002  
 Rig Release: 6/18/2002  
 Rig Number: 266

Spud Date: 9/26/1990  
 End: 6/18/2002  
 Group:

| Date     | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|----------|---------------|-------|------|----------|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/6/2002 | 17:30 - 06:00 | 12.50 | SURG | a        | OBJECT | TIME:-----PRESS:-----RTNS:<br>22:30-23:30 200 PSI LT COAL FINES F/2-MIN, LT GRAY<br>SOAPY WTR W/LT COAL FINES<br>F/2-MIN<br>00:00-01:00 190 PSI LT COAL FINES F/2-MIN, MED GRAY<br>SOAPY WTR W/LT COAL FINES<br>F/2-MIN<br>01:30-02:30 190 PSI LT COAL FINES F/2-MIN, MED GRAY<br>SOAPY WTR W/LT COAL FINES<br>F/3-MIN<br>03:00-04:00 180 PSI LT COAL FINES F/2-MIN, MED GRAY<br>SOAPY WTR W/LT COAL FINES<br>F/4-MIN<br>04:30-05:30 180 PSI LT COAL FINES F/2-MIN, MED GRAY<br>SOAPY WTR W/LT COAL FINES<br>F/4-MIN                                                                                                                                      |
| 6/7/2002 | 06:00 - 07:30 | 1.50  | SRIG | a        | OBJECT | ROAD CREW T/LOC, START, WARM UP & SERVICE RIG                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|          | 07:30 - 07:45 | 0.25  | SAFE | a        | OBJECT | SAFETY MEETING: GOOD HOUSEKEEPING, ALWAYS WEAR PPE WHEN ON LOC                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|          | 07:45 - 05:00 | 21.25 | SURG | a        | OBJECT | ENERGIZE SURGE WELL UP ANNULUS F/SURFACE 4-TIMES W/2.0 BBLs PROD WTR, 1.0 GAL SOAP & 1200 CFM AIR:<br>TIME:-----PRESS:-----RTNS:<br>08:00-09:00 200 PSI LT COAL FINES F/1-MIN, LT BLACK MIST<br>W/LT COAL FINES F/2-MIN<br>10:00-11:00 190 PSI HVY COAL FINES F/6-MIN, 1/2" STREAM<br>BLK WTR W/LT COAL FINES<br>F/6-MIN<br>12:00-13:00 190 PSI HVY COAL FINES F/8-MIN, 1/4"-1/2" PIECES<br>F/10-MIN W/HVY 1" BLK WTR<br>W/HVY COAL<br>FINES F/12-MIN & WELL BRIDGED OFF<br>PMP 4-BBLs PROD WTR DN ANNULUS & PRESS UP T/200 PSI & BREAK OUT BRIDGES, SURGE BACK WELL W/VERY HVY 1/2"-1" PIECES F/10-MIN, VERY HVY COAL FINES & 1" STREAM BLK WTR F/14-MIN |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Start: 6/1/2002  
 Rig Release: 6/18/2002  
 Rig Number: 266

Spud Date: 9/26/1990  
 End: 6/18/2002  
 Group:

| Date     | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|----------|---------------|-------|------|----------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/7/2002 | 07:45 - 05:00 | 21.25 | SURG | a        | OBJECT | <p>15:00-16:00 190 PSI HVY COAL FINES F/10-MIN, 1/2"-1" PIECES<br/> F/11-MIN, 1/2"-1" STREAM BLK WTR<br/> W/HVY<br/> COAL FINES F/12-MIN<br/> SURGE WELL NATURAL UP ANNULUS F/SURFACE<br/> TWICE:</p> <p>TIME:-----PRESS:-----RTNS:<br/> 17:00-18:00 90 PSI HVY COAL FINES F/8-MIN, 1/4" PIECES<br/> F/9-MIN, 1/2"-1" STREAM BLK WTR<br/> W/HVY<br/> COAL FINES F/8-MIN</p> <p>19:00-20:00 90 PSI HVY COAL FINES F/7-MIN, 1/4" PIECES<br/> F/8-MIN, 1/2"-1" STREAM BLK WTR<br/> W/HVY<br/> COAL FINES F/8-MIN<br/> ENERGIZE SURGE WELL UP ANNULUS F/SURFACE W/1-GAL SOAP, 2-BBLS PROD WTR &amp; 1200 CFM AIR:</p> <p>TIME:-----PRESS:-----RTNS:<br/> 21:00-22:00 200 PSI HVY COAL FINES F/12-MIN, 1/2" PIECES<br/> F/10-MIN, 1/2"-1" STREAM BLK WTR<br/> W/HVY COAL FINES F/10-MIN</p> <p>23:00-00:00 190 PSI HVY COAL FINES F/12-MIN, 1/2" PIECES<br/> F/11-MIN, 1/2"-1" STREAM BLK WTR<br/> W/HVY COAL FINES F/12-MIN</p> <p>01:30-02:30 190 PSI HVY COAL FINES F/12-MIN, 1" PIECES<br/> F/12-MIN, 1" STREAM BLK WTR<br/> W/HVY<br/> COAL FINES F/12-MIN</p> <p>03:00-04:00 190 PSI HVY COAL FINES F/14-MIN, 1" PIECES<br/> F/14-MIN, 1" STREAM BLK WTR<br/> W/HVY<br/> COAL FINES F/14-MIN</p> |
|          | 05:00 - 06:00 | 1.00  | TEST | a        | OBJECT | <p>PITOT TST FTC UP ANNULUS THRU 2.5" LINE:<br/> TIME:-----PITOT:-----BK<br/> PRESS:-----MCFD-----RTNS:<br/> 05:15 7.0 OZ 20 OZ 602 LT<br/> MIST</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Spud Date: 9/26/1990  
 Start: 6/1/2002 End: 6/18/2002  
 Rig Release: 6/18/2002 Group:  
 Rig Number: 266

| Date     | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|----------|---------------|-------|------|----------|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/7/2002 | 05:00 - 06:00 | 1.00  | TEST | a        | OBJECT | 05:30 7.0 OZ 20 OZ 602 LT<br>MIST                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 6/8/2002 | 06:00 - 07:30 | 1.50  | SRIG | a        | OBJECT | FLOW WELL NATURAL UP ANNULUS T/CLEAN UP WELL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|          | 07:30 - 07:45 | 0.25  | SAFE | a        | OBJECT | ROAD CREW T/LOC, START, WARM UP & SERVICE RIG                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|          | 07:45 - 08:45 | 1.00  | TRIP | a        | OBJECT | SAFETY MEETING: TIH & TOH W/DP & DC'S SAFELY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|          |               |       |      |          |        | TIH W/6.25" MILLTOOTH BIT, 3.50" BIT SUB W/FLOAT, 10-3.50" DC'S & 2.875" AOH DP & TAG 6' BRIDGE F/2650' T/2656'                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|          | 08:45 - 14:00 | 5.25  | COUT | a        | OBJECT | C/O 6' BRIDGE F/2650' T/2656', REAM THRU TIGHT SPOT @ 2657', C/O 5' FILL ON BTM F/2823' T/2828' W/1200 CFM AIR & 12 BPH FOAM MIST W/HVY COAL FINES, HVY 1/4"-1" PIECES OF COAL/SHALE, R&R ON BTM W/AIR/FOAM/MIST & CLEAN UP WELL, DRY UP WELL W/1200 CFM AIR                                                                                                                                                                                                                                                                                                                                              |
|          | 14:00 - 15:00 | 1.00  | TRIP | a        | OBJECT | L/D 10-3.50" DC'S W/POWER SWIVAL, RACK BACK POWER SWIVAL, TOH, STAND BACK 2.875" AOH DP, LOCK 1-3.50" DC & 6.25" BIT IN TOP 3.50" PIPE RAMS                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|          | 15:00 - 20:00 | 5.00  | TEST | a        | OBJECT | FLOW WELL NATURAL OUT BLOOIE LINE T/CLEAN UP WELL W/WELL UNLOADING 3-5 BBLs SOAPY WTR W/1/4"-1/2" PIECES OF COAL EVERY 15-20-MIN, PITOT TST FTC INTERVAL UP ANNULUS THRU 2.5" LINE:<br><br>TIME:-----PITOT:-----BK<br>PRESS:-----MCFD:-----RTNS:<br>19:45 11 OZ 2.5 PSI 765 LT<br>MIST<br>20:00 11 OZ 2.5 PSI 765 LT<br>MIST                                                                                                                                                                                                                                                                              |
|          | 20:00 - 06:00 | 10.00 | SURG | a        | OBJECT | SURGE WELL NATURAL UP ANNULUS T/DE-WATER FTC:<br>TIME:-----PRESS:-----RTNS:<br>20:00-21:00 90 PSI HVY COAL FINES F/8-MIN, 1/4"-1/2" PIECES<br>COAL F/7-MIN, 1/2" STREAM BLK<br>WTR<br>F/6-MIN<br>22:00-2300 90 PSI HVY COAL FINES F/6-MIN, 1/4" PIECES<br>COAL F/6-MIN, 1/2" STREAM BLK<br>WTR<br>F/6-MIN<br>00:00-01:00 90 PSI HVY COAL FINES F/6-MIN, 1/4" PIECES<br>F/5-MIN W/HVY 1" BLK WTR W/HVY COAL<br>FINES F/6-MIN<br>02:00-03:00 80 PSI HVY COAL FINES F/6-MIN, 1/4" PIECES<br>F5-MIN, 1/2"-1" STREAM BLK WTR<br>W/HVY<br>COAL FINES F/6-MIN<br>04:00-05:00 80 PSI HVY COAL FINES F/6-MIN, 1/4" |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Start: 6/1/2002  
 Rig Release: 6/18/2002  
 Rig Number: 266

Spud Date: 9/26/1990  
 End: 6/18/2002  
 Group:

| Date     | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|----------|---------------|-------|------|----------|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/8/2002 | 20:00 - 06:00 | 10.00 | SURG | a        | OBJECT | PIECES<br>F/6-MIN, 1/2"-1" STREAM BLK WTR<br>W/HVY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 6/9/2002 | 06:00 - 06:15 | 0.25  | SAFE | a        | OBJECT | COAL FINES F/6-MIN<br>SAFETY MEETING: SURGE WELL SAFELY, STAY AWAY F/BOP<br>STACK & BLOOIE LINE WHILE SURGING                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|          | 06:15 - 06:00 | 23.75 | SURG | a        | OBJECT | SURGE WELL NATURAL UP ANNULUS T/DE-WATER FTC:<br><br>TIME:-----PRESS:-----RTNS:<br>07:00-08:00 80 PSI HVY COAL FINES F/8-MIN, 1/4"<br>PIECES<br>COAL F/7-MIN, 1/2" STREAM BLK<br>WTR<br>F/11-MIN<br>09:00-10:00 80 PSI HVY COAL FINES F/6-MIN, 1/4"<br>PIECES<br>COAL F/6-MIN, 1/2" STREAM BLK<br>WTR<br>F/10-MIN<br>11:00-12:00 80 PSI HVY COAL FINES F/6-MIN, 1/4"<br>PIECES<br>F/5-MIN W/HVY 1" BLK WTR W/HVY<br>COAL<br>FINES F/12-MIN<br>13:00-14:00 80 PSI HVY COAL FINES F/6-MIN, 1/4"<br>PIECES<br>F5-MIN, 1/2"-1" STREAM BLK WTR<br>W/HVY<br>COAL FINES F/14-MIN<br>15:00-16:00 80 PSI HVY COAL FINES F/6-MIN, 1/4"<br>PIECES<br>F/6-MIN, 1/2"-1" STREAM BLK WTR<br>W/HVY<br>COAL FINES F/12-MIN<br>17:00-18:00 80 PSI MED COAL FINES F/7-MIN, 1/4"<br>PIECES<br>F/5-MIN, 1" STREAM BLK WTR<br>W/HVY<br>COAL FINES F/11-MIN<br>19:00-20:00 80 PSI MED COAL FINES F/5-MIN, 1/4"<br>PIECES<br>F/3-MIN, 1" STREAM BLK WTR<br>W/MED<br>COAL FINES F/14-MIN<br>21:00-22:00 80 PSI MED COAL FINES F/4-MIN, 1/4"<br>PIECES |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Start: 6/1/2002  
 Rig Release: 6/18/2002  
 Rig Number: 266

Spud Date: 9/26/1990  
 End: 6/18/2002  
 Group:

| Date      | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                   |
|-----------|---------------|-------|------|----------|--------|-----------------------------------------------------------------------------|
| 6/9/2002  | 06:15 - 06:00 | 23.75 | SURG | a        | OBJECT | F/3-MIN, 1" STREAM BLK WTR                                                  |
|           |               |       |      |          |        | W/MED                                                                       |
|           |               |       |      |          |        | COAL FINES F/10-MIN                                                         |
|           |               |       |      |          |        | 23:00-00:00 80 PSI LT COAL FINES F/4-MIN, 1/4" PIECES                       |
|           |               |       |      |          |        | F/3-MIN, 1" STREAM BLK WTR                                                  |
|           |               |       |      |          |        | W/LT                                                                        |
|           |               |       |      |          |        | COAL FINES F/12-MIN                                                         |
|           |               |       |      |          |        | 01:00-02:00 80 PSI LT COAL FINES F/5-MIN, 1/4" PIECES                       |
|           |               |       |      |          |        | F/2-MIN, 1" STREAM BLK WTR                                                  |
|           |               |       |      |          |        | W/LT                                                                        |
| 6/10/2002 | 06:00 - 06:15 | 0.25  | SAFE | a        | OBJECT | COAL FINES F/14-MIN                                                         |
|           |               |       |      |          |        | 03:00-04:00 80 PSI LT COAL FINES F/4-MIN, 1/4" PIECES                       |
|           | 06:15 - 06:00 | 23.75 | SURG | a        | OBJECT | F/3-MIN, 1" STREAM BLK WTR                                                  |
|           |               |       |      |          |        | W/LT                                                                        |
|           |               |       |      |          |        | COAL FINES F/15-MIN                                                         |
|           |               |       |      |          |        | SAFETY MEETING: DRIVE SAFELY & 25 MPH ON ALL LEASE ROADS                    |
|           |               |       |      |          |        | ENERGIZE SURGE WELL UP ANNULUS W/1 BBL PROD WTR, 1 GAL SOAP & 1200 CFM AIR: |
|           |               |       |      |          |        | TIME:-----PRESS:-----RTNS:                                                  |
|           |               |       |      |          |        | 07:00-08:00 170 PSI HVY COAL FINES F/9-MIN, 1/4" PIECES                     |
|           |               |       |      |          |        | F/4-MIN, 1" STREAM BLK WTR                                                  |
|           |               |       |      |          |        | W/HVY                                                                       |
|           |               |       |      |          |        | COAL FINES F/15-MIN                                                         |
|           |               |       |      |          |        | 09:00-10:00 170 PSI HVY COAL FINES F/8-MIN, 1/4" PIECES                     |
|           |               |       |      |          |        | F/5-MIN, 1" STREAM BLK WTR                                                  |
|           |               |       |      |          |        | W/HVY                                                                       |
|           |               |       |      |          |        | COAL FINES F/15-MIN                                                         |
|           |               |       |      |          |        | SURGE WELL NATURAL UP ANNULUS T/DE-WATER FTC:                               |
|           |               |       |      |          |        | TIME:-----PRESS:-----RTNS:                                                  |
|           |               |       |      |          |        | 11:00-12:00 80 PSI HVY COAL FINES F/7-MIN, 1/4" PIECES                      |
|           |               |       |      |          |        | F/6-MIN W/HVY 1" BLK WTR W/HVY                                              |
|           |               |       |      |          |        | COAL                                                                        |
|           |               |       |      |          |        | FINES F/14-MIN                                                              |
|           |               |       |      |          |        | 13:00-14:00 90 PSI HVY COAL FINES F/8-MIN, 1/4" PIECES                      |
|           |               |       |      |          |        | F4-MIN, 1/2"-1" STREAM BLK WTR                                              |
|           |               |       |      |          |        | W/HVY                                                                       |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Spud Date: 9/26/1990  
 Start: 6/1/2002 End: 6/18/2002  
 Rig Release: 6/18/2002 Group:  
 Rig Number: 266

| Date      | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|-----------|---------------|-------|------|----------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/10/2002 | 06:15 - 06:00 | 23.75 | SURG | a        | OBJECT | COAL FINES F/14-MIN<br><br>15:00-16:00 90 PSI HVY COAL FINES F/7-MIN, 1/4" PIECES<br>F/6-MIN, 1" STREAM BLK WTR<br>W/HVY<br>COAL FINES F/15-MIN<br><br>17:00-18:00 90 PSI MED COAL FINES F/8-MIN, 1/4" PIECES<br>F/5-MIN, 1" STREAM BLK WTR<br>W/HVY<br>COAL FINES F/15-MIN<br><br>19:00-20:00 90 PSI MED COAL FINES F/5-MIN, 1/4" PIECES<br>F/4-MIN, 1" STREAM BLK WTR<br>W/MED<br>COAL FINES F/14-MIN<br><br>21:00-22:00 90 PSI MED COAL FINES F/4-MIN, 1/4" PIECES<br>F/3-MIN, 1" STREAM BLK WTR<br>W/MED<br>COAL FINES F/15-MIN<br><br>23:00-00:00 80 PSI LT COAL FINES F/4-MIN, 1/4" PIECES<br>F/5-MIN, 1" STREAM BLK WTR<br>W/LT<br>COAL FINES F/15-MIN<br><br>01:00-02:00 90 PSI LT COAL FINES F/5-MIN, 1/4" PIECES<br>F/4-MIN, 1" STREAM BLK WTR<br>W/LT<br>COAL FINES F/14-MIN<br><br>03:00-04:00 90 PSI LT COAL FINES F/4-MIN, 1/4" PIECES<br>F/3-MIN, 1" STREAM BLK WTR<br>W/LT<br>COAL FINES F/15-MIN |
| 6/11/2002 | 06:00 - 07:00 | 1.00  | SURG | a        | OBJECT | DURING FLOWBACK WELL IS SURGING BACK 2-3 BBLS PROD WTR EVERY 15-MIN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|           | 07:00 - 08:15 | 1.25  | TRIP | a        | OBJECT | FLOWING BACK AFTER SURGE.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|           | 08:15 - 08:45 | 0.50  | RURD | a        | OBJECT | TIH W/ 6 1/4" BIT, 12 - 3 1/2" DC'S, ON 2 7/8" DP.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|           | 08:45 - 11:45 | 3.00  | CIRC | a        | OBJECT | RU POWER SWIVEL, CIRC W/ AIR & FOAM.<br>CIRC & WORK THRU OPEN HOLE F/ 2504' TO TD @ 2826', WORK TIGHT HOLE F/ 2685'-2700', RETURNING HEAVY FORMATION WATER W/ MOD FINES.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|           | 11:45 - 12:30 | 0.75  | TRIP | a        | OBJECT | LD 4 JTS 2 7/8" DP, WORK BIT THRU TIGHT HOLE F/ 2700'-2685',                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Spud Date: 9/26/1990  
 Start: 6/1/2002 End: 6/18/2002  
 Rig Release: 6/18/2002 Group:  
 Rig Number: 266

| Date      | From - To     | Hours | Code | Sub Code | Phase  | Description of Operations                                                                                                                                                                                        |
|-----------|---------------|-------|------|----------|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/11/2002 | 11:45 - 12:30 | 0.75  | TRIP | a        | OBJECT | PULL INTO 7" CSG W/ BACK, TIE BACK.                                                                                                                                                                              |
|           | 12:30 - 13:30 | 1.00  | TRIP | a        | OBJECT | POOH W/P & DC'S, SET BIT UNDER STRIPPING RUBBER.                                                                                                                                                                 |
|           | 13:30 - 14:30 | 1.00  | TEST | a        | OBJECT | GAUGE THRU 2.5" ID TBG, ALL GAUGES @ 12 OZ=803 MCF, HEAVY SPRAY, BACK PRESS=2 PSI.                                                                                                                               |
|           | 14:30 - 06:00 | 15.50 | SURG | a        | OBJECT | 10 SURGES W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 170 PSI, RETURNING HEAVY 1/4" COAL & SHALE, 80% COAL, 7-8 MIN COAL RUNS AFTER SURGE, FLOWING 1" STREAM OF BLACK WATER DURING FLOW BACK.                        |
| 6/12/2002 | 06:00 - 07:00 | 1.00  | SURG | a        | OBJECT | FLOWING BACK AFTER SURGE.                                                                                                                                                                                        |
|           | 07:00 - 08:15 | 1.25  | TRIP | a        | OBJECT | TIH W/ 6 1/4" BIT, 12 - 3 1/2" DC'S, ON 2 7/8" DP.                                                                                                                                                               |
|           | 08:15 - 08:45 | 0.50  | RURD | a        | OBJECT | RU POWER SWIVEL, CIRC W/ AIR & FOAM.                                                                                                                                                                             |
|           | 08:45 - 11:30 | 2.75  | CIRC | a        | OBJECT | CIRC & CO TO TD @ 2826' WORK TIGHT HOLE F/ 2685'-2700', RETURNING HEAVY TO MOD 1/4" COAL & SHALE, HEAVY FORMATION WATER.                                                                                         |
|           | 11:30 - 12:00 | 0.50  | TRIP | a        | OBJECT | LD 4 JTS 2 7/8" DP, WORK BIT THRU TIGHT HOLE F/ 2700'-2685'.                                                                                                                                                     |
|           | 12:00 - 13:15 | 1.25  | TRIP | a        | OBJECT | POOH W/ DP & DC'S, SET BIT UNDER STRIPPING RUBBER.                                                                                                                                                               |
|           | 13:15 - 06:00 | 16.75 | SURG | a        | OBJECT | 10 SURGES W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 170 PSI, RETURNING HEAVY 1/2" TO 1" COAL & SHALE, 80% COAL, 12-15 MIN COAL RUNS AFTER SURGE, FLOWING 1" STREAM OF BLACK WATER W/ HEAVY FINES DURING FLOW BACK. |
| 6/13/2002 | 06:00 - 07:00 | 1.00  | SURG | a        | OBJECT | FLOWING BACK AFTER SURGE.                                                                                                                                                                                        |
|           | 07:00 - 08:15 | 1.25  | TRIP | a        | OBJECT | TIH W/ 6 1/4" BIT, 12 - 3 1/2" DC'S, ON 2 7/8" DP.                                                                                                                                                               |
|           | 08:15 - 08:45 | 0.50  | RURD | a        | OBJECT | RUN POWER SWIVEL, CIRC W/ AIR & FOAM.                                                                                                                                                                            |
|           | 08:45 - 12:15 | 3.50  | CIRC | a        | OBJECT | CIRC & CO TO TD @ 2826', TIGHT HOLE F/ 2685'-2700', RETURNING HEAVY 1/2" COAL & SHALE, HEAVY FORMATION WATER.                                                                                                    |
|           | 12:15 - 12:30 | 0.25  | TRIP | a        | OBJECT | LD 8 JTS 2 7/8" DP, WORK BIT THRU TIGHT HOLE F/ 2700'-2680'.                                                                                                                                                     |
|           | 12:30 - 13:30 | 1.00  | TRIP | a        | OBJECT | POOH W/ DP & DC'S, SET BIT UNDER STRIPPING RUBBER.                                                                                                                                                               |
|           | 13:30 - 14:30 | 1.00  | TRIP | a        | OBJECT | GAUGE THRU 2.5" ID TBG, 15 MIN @ 20 OZ=962 MCF, 30 MIN @ 20 OZ=962 MCF, 45 MIN @ 16 OZ=916 MCF, 60 MIN @ 16 OZ=916 MCF, HEAVY SPRAY, BACK PRESS=2.5 PSI.                                                         |
| 6/14/2002 | 14:30 - 06:00 | 15.50 | SURG | a        | OBJECT | 10 SURGES W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 160 PSI, RETURNING HEAVY 1/2" TO 1" COAL & SHALE, 80% COAL, 7 MIN COAL RUNS AFTER SURGE, SLUGGING HEAVY FORMATION WATER W/ FINES DURING FLOW BACK.             |
|           | 06:00 - 07:00 | 1.00  | SURG | a        | OBJECT | FLOWING BACK AFTER SURGE.                                                                                                                                                                                        |
|           | 07:00 - 08:15 | 1.25  | TRIP | a        | OBJECT | TIH W/ 6 1/4" BIT, 12 - 3 1/2" DC'S, ON 2 7/8" DP.                                                                                                                                                               |
|           | 08:15 - 08:45 | 0.50  | RURD | a        | OBJECT | RU POWER SWIVEL, CIRC W/ AIR & FOAM.                                                                                                                                                                             |
|           | 08:45 - 11:30 | 2.75  | CIRC | a        | OBJECT | CIRC & CO TO TD @ 2826', TIGHT HOLE F/ 2685'-2700', RETURNING HEAVY FINES W/ HEAVY FORMATION WATER.                                                                                                              |
|           | 11:30 - 12:45 | 1.25  | TRIP | a        | OBJECT | POOH W/ DP & DC'S, SET BIT UNDER STRIPPING RUBBER.                                                                                                                                                               |
|           | 12:45 - 06:00 | 17.25 | SURG | a        | OBJECT | 11 SURGES W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 160 PSI, RETURNING HEAVY 1/2" COAL & SHALE, 80% COAL, 5-6 MIN COAL RUNS AFTER SURGE, SLUGGING HEAVY BLACK WATER W/ HEAVY FINES DURING FLOW BACK.               |
| 6/15/2002 | 06:00 - 07:00 | 1.00  | SURG | a        | OBJECT | FLOWING BACK AFTER SURGE.                                                                                                                                                                                        |
|           | 07:00 - 08:15 | 1.25  | TRIP | a        | OBJECT | TIH W/ 6 1/4" BIT, 6 1/4" STRING MILL, 12 - 3 1/2" DC'S, ON 2 7/8" DP.                                                                                                                                           |
|           | 08:15 - 08:45 | 0.50  | RURD | a        | OBJECT | RU POWER SWIVEL, CIRC W/ AIR & FOAM.                                                                                                                                                                             |
|           | 08:45 - 11:30 | 2.75  | CIRC | a        | OBJECT | CIRC & CO TO TD @ 2826', RETURNING MDO TO LT FINES, HEAVY SPRAY OF FORMATION WATER.                                                                                                                              |
|           | 11:30 - 12:45 | 1.25  | TRIP | a        | OBJECT | POOH W/ DP & DC'S, LD STRING MILL, SET BIT UNDER STRIPPING RUBBER.                                                                                                                                               |
|           | 12:45 - 13:45 | 1.00  | TEST | a        | OBJECT | GAUGE THRU 2.5" ID TBG, 15 MIN @ 1.5 LBS=1120 MCF, 30 MIN @ 1.5 LBS=1120 MCF, 45 MIN @ 2 LBS=1295 MCF, 60 MIN @ 2                                                                                                |

## Operations Summary Report

Legal Well Name: SEYMOUR #723  
 Common Well Name: SEYMOUR #723  
 Event Name: CAP WORKOVER  
 Contractor Name: AZTEC WELL SERVICE  
 Rig Name: AZTEC

Spud Date: 9/26/1990  
 Start: 6/1/2002 End: 6/18/2002  
 Rig Release: 6/18/2002 Group:  
 Rig Number: 266

| Date      | From - To                                                                                                                                                                                                                                                   | Hours                                                                                                                | Code                                                                                                                 | Sub Code                                                                | Phase                                                                                                                                            | Description of Operations                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/15/2002 | 12:45 - 13:45<br>13:45 - 06:00                                                                                                                                                                                                                              | 1.00<br>16.25                                                                                                        | TEST<br>SURG                                                                                                         | a<br>a                                                                  | OBJECT<br>OBJECT                                                                                                                                 | LBS=1295 MCF, HEAVY SPRAY, BACK PRESS=6 PSI.<br>12 SURGES W/ AIR, INJ 2 BBL MIST, PRESS & SURGE @ 160 PSI, RETURNING HEAVY 1/8" COAL & SHALE, 5 MIN COAL RUNS AFTER SURGE, 80% COAL, SLUGGING HEAVY BLACK WATER W/ FINES DURING FLOW BACK.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 6/16/2002 | 06:00 - 06:00                                                                                                                                                                                                                                               | 24.00                                                                                                                | SURG                                                                                                                 | a                                                                       | OBJECT                                                                                                                                           | 12 NATURAL SURGES @ 90 PSI, RETURNING MOD 1/4" COAL & SHALE, 80% COAL, 5 MIN COAL RUNS AFTER SURGE, SLUGGING HEAVY BLACK WATER W/ FINES THROUGHOUT FLOW BACK.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 6/17/2002 | 06:00 - 07:00<br>07:00 - 08:00                                                                                                                                                                                                                              | 1.00<br>1.00                                                                                                         | SURG<br>TEST                                                                                                         | a<br>a                                                                  | OBJECT<br>OBJECT                                                                                                                                 | FLOWING BACK AFTER SURGE.<br>GAUGE THRU 2.5" ID TBG, 15 MIN @ 2 LBS=1295 MCF, 30 MIN @ 2 LBS=1295 MCF, 45 MIN @ 2.25 LBS=1360 MCF, 60 MIN @ 2.25 LBS=1360 MCF, HEAVY SPRAY, BACK PRESS=6.5 PSI.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 6/18/2002 | 08:00 - 06:00<br>06:00 - 07:00<br>07:00 - 08:15<br>08:15 - 08:45<br>08:45 - 15:45                                                                                                                                                                           | 22.00<br>1.00<br>1.25<br>0.50<br>7.00                                                                                | SURG<br>SURG<br>TRIP<br>RURD<br>CIRC                                                                                 | a<br>a<br>a<br>a<br>a                                                   | OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT                                                                                                   | 12 NATURAL SURGES @ 100 PSI, RETURNING MOD 1/4" COAL & SHALE, 80% COAL, 5 MIN COAL RUNS AFTER SURGE, SLUGGING HEAVY BLACK WATER W/ FINES THROUGHOUT FLOW BACK.<br>FLOWING BACK AFTER SURGE.<br>TIH W/ 6 1/4" BIT, 6 1/4" STRING MILL, 12 - 3 1/2" DC'S, ON 2 7/8" DP.<br>RU POWER SWIVEL, CIRC W/ AIR & FOAM.<br>CIRC & CO TO TD @ 2826', SHORT TRIP TO 7" CSG @ 2504', GIH, CO TO 2826', RETURNING MOD TO LT 1/4" COAL & SHALE, HEAVY SPRAY.                                                                                                                                                                                                                                                                                                                                                                                   |
| 6/19/2002 | 15:45 - 16:15<br>16:15 - 16:45<br>07:00 - 07:30<br>07:30 - 07:45<br>07:45 - 08:15<br>08:15 - 10:45<br>10:45 - 12:30<br>12:30 - 12:45<br>12:45 - 13:30<br>13:30 - 14:00<br>14:00 - 14:15<br>14:15 - 14:45<br>14:45 - 16:00<br>16:00 - 16:15<br>16:15 - 18:00 | 0.50<br>0.50<br>0.50<br>0.25<br>0.50<br>2.50<br>1.75<br>0.25<br>0.75<br>0.50<br>0.25<br>0.50<br>1.25<br>0.25<br>1.75 | TRIP<br>SRIG<br>SRIG<br>TRIP<br>RURD<br>CIRC<br>PULD<br>RURD<br>TRIP<br>WIRE<br>NUND<br>NUND<br>PULD<br>PRES<br>RURD | a<br>a<br>a<br>a<br>a<br>a<br>a<br>a<br>a<br>a<br>a<br>a<br>a<br>a<br>a | OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>OBJECT<br>RDMO | PUIC W/ BIT & STRING MILL.<br>CLOSE IN, LOCK RAMS, SDFN.<br>START & SERVICE UNIT.<br>GIH W/ 6 1/4" BIT, 6 1/4" STRING MILL.<br>CIRC W/ AIR & FOAM.<br>CO TO TD @ 2826', RETURNING LT FINES W/ HEAVY SPRAY.<br>LD DP & DC'S.<br>CHANGE OVER TO 2 3/8".<br>TIH W/ 2 3/8" PURGE VALVE, 2 - 2 3/8" X 8' TBG SUBS, 1 - 2 3/8" X 4' PERF SUB, SN (1.78" ID), 90 JTS 2 3/8" 4.7# J-55 EUE 8RD TBG.<br>RAN 2 3/8" TBG BROCH.<br>LAND 2 3/8" TBG @ 2822', SN @ 2800'.<br>ND BOP STACK, NU B-1 WH.<br>RAN 2" X 1 1/2" X 14' RWAC PUMP, 111 - 3/4" RODS, 1 - 6' PONY ROD, 1 - 4' PONY ROD, 22' POLISH ROD W/ 10' LINER.<br>PRESS TEST TBG TO 500 PSI, TEST, CHECK PUMP ACTION, SPACE OUT ON DOWN STROKE.<br>RIG DOWN.<br>*NO CHANGE IN TBG STRING.<br>*GAUGE THRU 2.5" ID TBG, ALL GAUGES @ 2 LBS=1295 MCF, HEAVY SPRAY, BACK PRESS=6 PSI. |