

4 - U.S.G. S.
1 - Region
1 - File


(SUBMIT IN TRIPLICATE)

Budget Bureau 42 1058.3
Approval expires 12-31-55.

Land Office **Santo Fe**

Lease No. **079225**

Unit **San Juan Unit 32-4**



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

By **ES**, 19 **54**

Well No. **Unit 32-4**
Fruit 2-16 is located **1650** ft. from **N** line and **970** ft. from **E** line of sec.

16/4 Sec. **16** **32N** (Twp.) **4E** (Range) **N.M.** (County)
Wildcat (Field) **Rio Arriba** (County or Subdivision) **New Mexico** (State)

The elevation of the ~~surface~~ **ground** above sea level is **6798** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

Well to be plugged as follows:

- 25' cement plug at TD. 6578
- Cement plug 6050 to 6230'
- Pull as much 7" casing as possible.
- 25' cement plug in top of 7" casing where cut off.
- Heavy mud to within 10' of surface.
- 10' cement plug to surface.
- 4" x 4" marker welded on top of surface pipe.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Phillips Petroleum Co.**

Address **P. O. Box 939**

Astec, N. M.

By **Earl Sturm**

Title **Earl Sturm**
Dist. Eng.
Prod. Dept.