


(SUBMIT IN TRIPLICATE)
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Jicarilla Tribal
Lease No. Jicarilla Tribal
Unit Tract



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	☒
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Farmington N.M. May 17, 1952

Jicarilla Tribal
Well No. 1 is located 790 ft. from [N] line and 040 ft. from [E] line of sec. 21

Sec. 21 32-N 1-W N.M.P.M.
(4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 7029 ft. Appx.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded at 9:00 A.M. 5-14-52.
Set and cemented 330' of 8-5/8", 36#, seamless casing at 337' with 160 sacks. Cement circulated to the surface. Completed cementing at 12:20 A.M. 5-15-52. Drilled cement plug at 8:00 A.M. 5-16-52. Tested casing and cement with 300# pressure. Tested O.K.; no pressure drop in 15 minutes.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Texas Company

Address P.O. Box 1221

Pampa, Texas

By [Signature]

Title Asst. Dist. Supt.