

Submit 3 Copies To Appropriate District Office
District I
1625 N French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Jun 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)		WELL API NO. 30-039-30895
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator ConocoPhillips Company		6. State Oil & Gas Lease No. E-347-44
3. Address of Operator P.O. Box 4289, Farmington, NM 87499-4289		7. Lease Name or Unit Agreement Name San Juan 30-5 Unit
4. Well Location Unit Letter E : 1735 feet from the North line and 1220 feet from the West line Section 32 Township 30N Range 5W NMPM Rio Arriba County		8. Well Number 9B
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 6590' GR		9. OGRID Number 217817
		10. Pool name or Wildcat Blanco MV/ Basin DK

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
RCVD JUN 6 '11
OIL CONS. DIV.
DIST. 3

OTHER: ☒ SPUD REPORT

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

5/26/11 MIRU MOTE 212. Spud w 12 1/4" bit @ 10:00 hrs on 5/26/11. Drilled ahead to 238'. POH. Hydraulic Lines Broken. RD RR @ 10:00 am on 5/31/11.

6/1/11 MIRU AWS 920. TIH & Ream w/ 12 1/4" bit to 238'. TIH w/ 7 jts., 9 5/8", 32.3#, H-40, ST&C csg. set @ 233'. RU to cmt. Pre-flush w/ 5 bbls FW and 20 bbls FW spacer. Pumped 183 sx (234cf-42 bbl=1.28yld) Type III cmt w/0.3% CACL2 & .25 pps cello-flake. Drop plug and displaced w/ 16 bbls FW. Circ. 16 bbls cmt to surface. Bump plug @ 20:12 hrs on 6/1/11. WOC. NU WH.

6/2/11 NU BOPE. PT 9 5/8" csg. TO 600#/30 min. Test OK.

Spud Date: 5/26/11

Rig Released Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Denise Journey TITLE Staff Regulatory Technician DATE 6/2/11

Type or print name Denise Journey E-mail address: Denise.Journey@conocophillips.com PHONE: 505-326-9556

For State Use Only

APPROVED BY: Brandon Ball TITLE Deputy Oil & Gas Inspector, District #3 DATE 6/20/11
Conditions of Approval (if any):

A

ax