



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 12-3-19 Operator Logos Operating API # 30-039-06291

Property Name Jicarilla 120 C Well # 4 Location: Unit L Sec 29 Twn 26 Rge 4

Land Type:

State _____
Federal _____
Private _____
Indian X

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

NMOCD

DEC 03 2019

DISTRICT III

Temporarily Abandoned Well (X) Post Workover TA Expires: _____

Casing Pres. Ø
Bradenhead Pres. Ø
Tubing Pres. _____
Int. Casing Pres. _____

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 580 psi. for 515 mins. Test passed/failed

REMARKS: Pressured up to 580psi - pressure steadily dropped during entire
test - last 65psi During 30 min test FAILED
tested two times - had same result

CIBP @ 3312'

1000# spring 1hr chart

clock
last cut
2-9-19

By TAR
(Operator Representative)

Witness Jhl
(NMOCD)

(Position)

Revised 02-11-02