

Current Schematic

ConocoPhillips

Well Name: SAN JUAN 27.5 UNIT #34

API/UNW	State Legal Location	Field Name	License No.	State/Province	Well Configuration Type	Edit
3003906869	NMPM,030-027N-005W	BLANCO P.C. SOUTH (GAS)		NEW MEXICO		
Ground Elevation (ft)	Original KB/RT Elevation (ft)	KB-Ground Distance (ft)	KB-Casing Flange Distance (ft)	KB-Tubing Hanger Distance (ft)		
6,396.00	6,406.00	10.00				

Well Config: - Original Hole, 9/12/2011 12:31:32 PM

ftKB (MD)	Schematic - Actual	Frm Final
0		
10		
171		
172	Tubing, 1.315in, 2.40lbs/ft, J-55, 10 ftKB, 2,131 ftKB	Surface Casing Cement, 10-172, 5/4/1958, Cemented w/100 sxs reg cmt. Circ. to surface. Surface, 10 3/4in, 10.192in, 10 ftKB, 172 ftKB
174	Tubing, 2 3/8in, 4.70lbs/ft, J-55, 10 ftKB, 3,253 ftKB	
2,131		
2,200		
2,373	Perf'd Tubing, 1.315in, 2.40lbs/ft, J-55, 2,131 ftKB, 2,644 ftKB	OJO ALAMO, 2,373
2,617		KIRTLAND, 2,617
2,644	Tubing, 1.315in, 2.40lbs/ft, J-55, 2,644 ftKB, 3,129 ftKB	
2,874	Hydraulic Fracture, 5/29/1958, Frac'd w/37,400 gals. water & 35,000# sand.	FRUITLAND, 2,874
3,083		PICTURED CLIFFS, 3,083
3,096		
3,129	Perf'd Tubing, 1.315in, 2.40lbs/ft, J-55, 3,129 ftKB, 3,134 ftKB	Pictured Cliffs, 3,096-3,150, 5/29/1958
3,134	Tubing, 1.315in, 2.40lbs/ft, J-55, 3,134 ftKB, 3,149 ftKB	
3,149		
3,150		
3,151		LEWIS, 3,151
3,193		
3,194		
3,221	Top of Liner at 3221'	Intermediate Casing Cement, 2,200-3,252, 5/22/1958, Cemented w/150 sxs 50/50 Pozmix & 50 sxs Neat. TOC 2200' by Temp. Survey 5/22/1958.
3,251		Intermediate 1, 7 5/8in, 6.969in, 10 ftKB, 3,252 ftKB
3,252	Pup Joint, 2 3/8in, 4.70lbs/ft, J-55, 3,253 ftKB, 3,255 ftKB	
3,253		
3,254	Packer, 2 3/8in, 4.70lbs/ft, J-55, 3,255 ftKB, 3,260 ftKB	
3,255		
3,260	Tubing, 2 3/8in, 4.70lbs/ft, J-55, 3,260 ftKB, 5,359 ftKB	
4,750	Hydraulic Fracture, 5/29/1958, Frac'd 31,000 gals water & 30,000# 40/60 sand.	CLIFF HOUSE, 4,750
4,780		
4,827	Hydraulic Fracture, 5/29/1958, Frac'd w/61,000 gals. water & 60,000# 20/40 sand.	Cliff House, 4,780-4,827, 5/29/1958
4,860		MENEFEE, 4,860
5,252		
5,268	Pump Seating Nipple, 2 3/8in, 4.70lbs/ft, J-55, 5,359 ftKB, 5,360 ftKB	POINT LOOKOUT, 5,268
5,359		
5,360	Perf'd Tubing, 2 3/8in, 4.70lbs/ft, J-55, 5,360 ftKB, 5,363 ftKB	Point Lookout, 5,252-5,364, 5/29/1958
5,363	Bull Plug, 2 3/8in, 4.70lbs/ft, J-55, 5,363 ftKB, 5,364 ftKB	
5,364		
5,388		MANCOS, 5,388
5,393	PBTD, 5,393	
5,394		
5,439		Liner Cement, 3,221-5,439, 5/26/1958, Cemented w/250 sxs 50/50 Pozmix & 50 sxs Neat. TOC @ top of liner (75% eff. calc).
5,439		Production 1, 5 1/2in, 4.950in, 3,221 ftKB, 5,439 ftKB
5,447	TD, 5,447, 5/26/1958	Display Cement Fill, 5,439-5,447, 5/26/1958