



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 25-Jan-2012 Operator Dugan API # 30-045-33782

Property Name Choco Plant Well # 90S Location: Unit P Sec 17 Twn 26 Rge 12

Land Type:

State _____
Federal X _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): Yes TA Expires: _____

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. 30
Int. Casing Pres. _____

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

RCVD JAN 25 '12
OIL CONS. DIV.
DIST. 3

Pressured annulus up to 515 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lb spring, 60 minute clock. Rig pressured upto 515 lbs, pressure fell 3 pounds the first 5 minutes and 2 pounds every 5 minutes after that. Derrick McCuller of the BLM Farmington Field Office. Passed the test. Contact number is 505-793-1849

By Mark Sandoval
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02