

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED

APR 03 2012

FORM APPROVED
OMB No 1004-0137
Expires July 31, 2010

Farmington Field Office

SF-080117

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on page 2

1. Type of Well

☐ Oil Well

☒ Gas Well

☐ Other

2. Name of Operator

Burlington Resources Oil & Gas Company LP

3a. Address

PO Box 4289, Farmington, NM 87499

3b. Phone No. (include area code)

(505) 326-9700

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Surface

F (SENW), 1700' FNL & 1395' FWL, Sec. 35, T27N, R9W

5. Lease Serial No

6. If Indian, Allottee or Tribe Name

7. If Unit of CA/Agreement, Name and/or No

HUERFANITO UNIT

8. Well Name and No

Huerfanito Unit # 99E

9. API Well No

30-045-35257

10. Field and Pool or Exploratory Area

Blanco MV/Basin Mancos/Basin DK

11. Country or Parish, State

San Juan

New Mexico

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION

☐ Notice of Intent

☒ Subsequent Report

☐ Final Abandonment Notice

TYPE OF ACTION

☐ Acidize

☐ Alter Casing

☐ Casing Repair

☐ Change Plans

☐ Convert to Injection

☐ Deepen

☐ Fracture Treat

☐ New Construction

☐ Plug and Abandon

☐ Plug Back

☐ Production (Start/Resume)

☐ Reclamation

☐ Recomplete

☐ Temporarily Abandon

☐ Water Disposal

☐ Water Shut-Off

☐ Well Integrity

☒ Other **Casing Report**

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once Testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

RCVD APR 12 '12

OIL CONS. DIV.

DIST. 3

PLEASE SEE ATTACHED.

ACCEPTED FOR RECORD

APR 04 2012

FARMINGTON FIELD OFFICE
BY SW

14. I hereby certify that the foregoing is true and correct Name (Printed/Typed)

DENISE JOURNEY

Title

REGULATORY TECHNICIAN

Signature

Denise Journey

Date

4/2/2012

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instruction on page 2)

RECEIVED

HUERFANITO UNIT 99E
30-045-35257
Burlington Resources
Blanco MV/Basin Mancos/Basin DK

3/21/12 MIRU AWS 920. NU. BOPE.

3/22/12 PT 9 5/8" casing to 600# / 30 min. Test OK. ✓ TIH w/ 8 3/4" bit, tag cement @ 190" & DO. Drilled ahead w/ 8 3/4" bit to 4,050' – Inter. TD reached 3/23/12.

3/24/12 Circ. hole. TIH w/ 96 jts., (87 jts., 20#, ST&C & 9 jts., 23#, LT&C) 7", J-55 Casing, set @ 4,034'. RU to cmt. Pre-flush w/ 10 bbls FW, 10 bbls GW, & 10 bbls FW. Pumped scavenger **19 sx (57cf-10bbls=3.02 yld)** Prem. Lite w/ 0.3% CACL2, 8% bentonite, .25 pps cello-flake, 0.4% FL-52, 5 pps LCM-1, & 0.4% SMS. Lead w/ 417 sx (888cf-158bbls=2.13 yld) Prem. Lite w/ 0.3% CACL2, 8% bentonite, .25 pps cello-flake, 0.4% FL-52, 5 pps LCM-1, & 0.4% SMS. Tail w/ 94 sx (130cf-23bbls=1.38 yld) Type III cement w/ 1% CACL2, .25 pps cello-flake, & 0.2% FL-52. Drop plug & displaced w/ 162 bbls FW. Bump plug w/ 1350#. Circ. 60 bbls cmt to surface. Plug down @ 22:27 hrs on 3/24/12. RD cmt. WOC.

3/25/12 PT 7" casing to 1500# / 30 min. @ 08:00 hrs on 3/25/12. Test OK. ✓ TIH w/ 6 1/4" bit, tag cement @ 3,814' & DO. Drilled ahead w/ 6 1/4" bit to 6,784' (TD) – TD reached 3/26/12.

3/27/12 **Notified Agencies, Jim Lovato (BLM) & Brandon Powell (NMOCD).** Drilled to TD @ 6,784" – discovered water when attempting to log well. Request permission to drill rat hole 20'-40' for shoe joint to run TOTCO logs. Will remain in DK formation. Verbal approval received.

3/28/12 TIH w/ 6 1/4" bit, drilled 30' rat hole from 6,784 (original TD) to 6,814' (new TD). Ran Quad combo logs to 6,814'.

3/29/12 TIH w/ 165 jts., 4 1/2", 11.6#, L-80 casing, set @ 6,806'. Circ. hole.

3/30/12 RU to cement. Pre-flush w/ 10 bbls CW & 2 bbls FW. Pumped scavenger **9 sx (27cf-5bbls=3.02 yld)** Premium lite w/ 0.3% CD-32, .25 pps cello-flake, 1% FL-52, & 6.25 pps LCM-1. Tail w/ 218 sx (432cf-77bbls=1.98 yld) Premium lite w/ 0.3% CD-32, .25 pps cello-flake, 1% FL-52, & 6.25 pps LCM-1. Drop plug & displaced w/ 105 bbls FW (1st 10 bbls w/ sugar water). Bump plug w/ 1800#. Plug down @ 10:13 hrs on 3/30/12. ND BOPE. NU WH. RD RR @ 04:30 hrs on 3/31/12. ✓