

**UNITED STATES**  
**DEPARTMENT OF THE INTERIOR**  
**BUREAU OF LAND MANAGEMENT**  
 Sundry Notices and Reports on Wells

2005 APR 6 PM 12 05

**1. Type of Well**

Oil Well

**2. Name of Operator**

Central Resources, c/o NMOCD Aztec District Office

**3. Address & Phone No. of Operator**

1000 Rio Brazos Road, Aztec, NM 87410 505-334-6178

**4. Location of Well, Footage, Sec., T, R, M**

1863' FSL and 2070' FWL, Section 13, T-31-N, R-17-W

- 5. Lease Number**  
BIA #14-20-603-2022
- 6. If Indian, All. or Tribe Name**  
Navajo
- 7. Unit Agreement Name**  
Horseshoe Gallup
- 8. Well Name & Number**  
HSGU #78
- 9. API Well No.**  
30-045-13181
- 10. Field and Pool**  
Horseshoe Gallup
- 11. County & State**  
San Juan County, NM

**12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA****Type of Submission**☐ Notice of Intent☒ Subsequent Report☐ Final Abandonment**Type of Action**☒ Abandonment☐ Recompletion☐ Plugging Back☐ Casing Repair☐ Altering Casing☐ Other -☐ Change of Plans☐ New Construction☐ Non-Routine Fracturing☐ Water Shut off☐ Conversion to Injection**13. Describe Proposed or Completed Operations**

A-Plus Well Service Plugged and Abandoned the above well NMSA 1978, Section 13-1-127, Purchase Agreement: 415210700028; Purchase Document: 05-199-000321.

1/26/05 MOL and RU. Check pressures: 300# casing, 0# bradenhead. Dig out bradenhead. NU BOP. PU 45 joints A+ workstring and round trip 5.5" casing scraper to 1423'. Shut in well.

1/27/05 TIH with 5.5" DHS CR and set at 1423'. Sting out of CR. Circulate casing clean with 38 bbls of water. Pressure test casing to 500#, held OK. Plug #1 with CR at 1423', spot 29 sxs Type III cement (38 cf) inside the 5.5" casing above the CR up to 1145' to isolate the Gallup interval. TOH and LD tubing. Perforate 3 squeeze holes at 162'. Circulate casing and bradenhead annulus clean with 21 bbls of water. Oil in bradenhead made it difficult to establish clean circulation. Plug #2 with 60 sxs Type III cement (79 cf) pumped down the 5.5" casing from 162' to surface, circulate good cement out bradenhead. ND BOP. Dig out and cut off wellhead. Found cement down 15' in the 5.5" casing and down 15' in the annulus. Mix 10 sxs cement to fill casing and install P&A marker. RD and MOL.

H. Villanueva, NMOCD was on location.

SIGNATURE

William F. Clark

Contractor

January 31, 2005

(This space for Federal or State Office use)

APPROVED BY

Title

CONDITION OF APPROVAL, if any:

ACCEPTED FOR RECORD

APR 08 2005

NMOCD

FARMINGTON FIELD OFFICE  
BY Sm