



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

RCVD JUL 9 '12
OIL CONS. DIV.
DIST. 3

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 7/09/2012 Operator Burlington API # 30-0 45-20233

Property Name Hefano Unit Well # 174 Location: Unit Sec 13 Twn 24 Rgd 6

Land Type:

State
Federal X
Private
Indian

Well Type:

Water Injection
Salt Water Disposal
Gas Injection
Producing Oil/Gas X
Pressure observation

Temporarily Abandoned Well (Y/N): TA Expires:

Casing Pres. 0
Headhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres.
Tbg. Inj. Pres.

Max. Inj. Pres.

Pressured annulus up to 555 570 psi. for 30 mins. Test passed/failed

REMARKS: AWS Rig 731 on site 1000lbs spring, 1hr clock, 1hr 1K chart.
started @ 0 psi, up to 555 psi, 5 min psi bumped up to 580 psi
@ 3 min in, 5 min, 8 min on chart 570 psi, 10 min 569 psi BHO, 15 min
565 psi BHO, 20 min 563 psi BHO, 25 min 563 psi BHO, Back
down to 0 psi

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

On-site Supervisor
(Position)

Revised 02-11-02