

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB No. 1004-0135
Expires November 30, 2000

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side

RECEIVED
070 FARMINGTON NM

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
ConocoPhillips Company

3a. Address
5525 Highway 64 Farmington NM 87401

3b. Phone No. (include area code)
(505)599-3419

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
1752 FSL 1320 FEL
UL: J, Sec: 3, T: 31N, R: 8W

5. Lease Serial No.
NMSF079029

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.
NMNM78424B

8. Well Name and No.
SAN JUAN 32-8 UNIT 249 *A/R*

9. API Well No.
30-045-32751

10. Field and Pool, or Exploratory Area
BASIN FRUITLAND COAL


11. County or Parish, State
SAN JUAN
NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/ Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other <u>Casing Report</u>
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

Casing was set in this well as per attached wellbore schematic,



14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Juanita Farrell

Title
Regulatory Analyst

Signature

Juanita Farrell

Date
06/02/2005

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

ACCEPTED FOR RECORD

Approved by

Title

Date

JUN 16 2005

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

FARMINGTON FIELD OFFICE
97 96

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on reverse)

NMOCN

END OF WELL SCHEMATIC

Well Name: San Juan 32-8 #249R
 API #: 30-045-32751
 Location: 1752' FSL & 1320' FEL
Sec. 3 - T31N - R8W
San Juan County, NM
 Elevation: 6670' GL (above MSL)
 Dri Rig RKB: 13' above Ground Level
 Datum: Dri Rig RKB = 13' above GL

Patterson Rig: #747
 Spud: 22-May-05
 Spud Time: 19:30
 Release Dri Rig: 26-May-05
 Time Release Rig: 6:00
 Move In Cav Rig: _____
 Release Cav Rig: _____

9-5/8" 8 RD x 11" 3M Casing Head

☒ New
☐ Used

Surface Casing Date set: 23-May-05

Size 9 5/8 in
 Set at 232 ft # Jnts: 5
 Wt. 32.3 ppf Grade H-40
 Hole Size 12 1/4 in Conn STC
 Excess Cmt 125 %
 T.O.C. SURFACE Csg Shoe 232 ft
 TD of 12-1/4" hole 242 ft

Notified BLM @ 21:15 hrs on 21-May-05
 Notified NMOCD @ 21:15 hrs on 21-May-05

Intermediate Casing Date set: 25-May-05

Size 7 in 75 jts
 Set at 3228 ft 0 pups
 Wt. 20 ppf Grade J-55
 Hole Size 8 3/4 in Conn STC
 Excess Cmt 160 % Top of Float Collar 3183 ft
 T.O.C. SURFACE Bottom of Casing Shoe 3228 ft
 Pup @ _____ ft TD of 8-3/4" Hole 3236 ft
 Pup @ _____ ft
 Notified BLM @ 15:00 hrs on 24-May-05
 Notified NMOCD @ 15:00 hrs on 24-May-05

☒ New
☐ Used

Production Liner Date set: _____

Size _____ in
 Nominal Wt. _____ ppf
 Grade _____ Connections: _____
 # Jnts: _____
 Hole Size _____ inches
 Underreamed 6-1/4" hole to 9.5" from 2996' to 3322'
 Top of Liner _____ ft
 PBDT _____ ft
 Bottom of Liner _____ ft set in 4 ft of fill on bottom

☐ New
☐ Used

Surface Cement

Date cmt'd: 23-May-05
 Lead : 150 sx Class G Cement
+ 2% BWOC S001 Calcium Chloride
+ 0.25 lb/sx D029 Cellophane Flakes
1.16 cuft/sx, 174.0 cuft slurry at 15.8 ppg
 Displacement: 15.0 bbls fresh wtr
 Bumped Plug at: 5:30 hrs w/ 780 psi
 Final Circ Press: 90 psi @ 1.0 bpm
 Returns during job: YES
 CMT Returns to surface: 15 bbls
 Floats Held: No floats used
 W.O.C. for 6.00 hrs (plug bump to start NU BOP)
 W.O.C. for 8.00 hrs (plug bump to test csg)

Intermediate Cement

Date cmt'd: 25-May-05
 Lead : 425 sx Class G Cement
+ 3% D079 Extender
+ 0.25 lb/sx D029 Cellophane Flakes
+ 0.2% D046 Antifoam
+ 0.05 gal/sx D047 Antifoam
2.61 cuft/sx, 1109.25 cuft slurry at 11.7 ppg
 Tail : 100 sx 50/50 POZ : Class G cement
+ 2% D020 Bentonite
+ 2% S001 Calcium Chloride
+ 5 lb/sx D024 Gilsontite
+ 0.25 lb/sx D029 Cellophane Flakes
+ 0.1% D046 Antifoam
1.27 cuft/sx, 127 cuft slurry at 13.5 ppg
 Displacement: 129 bbls
 Bumped Plug at: 21:10 hrs w/ 1610 psi
 Final Circ Press: 700 psi at 2 bpm
 Returns during job: YES
 CMT Returns to surface: 25 bbls
 Floats Held: X Yes ___ No

Schematic prepared by:
 Michael P. Neuschafer, Drilling Engineer
 1-June-2005

COMMENTS:

9-5/8" Surf:	No float equipment was run. Ran a guide shoe and an aluminum baffle plate 1 jt above the guide shoe @ 188'. Displaced top wiper plug with water. Shut in casing head and WOC before backing out landing jt. CENTRALIZERS @ 222', 145', 102' & 59'. Total: 4
7" Intermediate	DISPLACED W/ 129.0 BBLs. 8.4 PPG SLIGHTLY POLYMERIZED DRILL WATER CENTRALIZERS @ 3218', 3140', 3053', 2966', 2879', 2793', 212', 82' & 40'. TURBOLIZERS @ 2577', 2534', 2490', 2447', 2404' & 2361'. Total: 9 Total: 6