



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

RCVD NOV 10 '12
OIL CONS. DIV.
DIST. 3

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 11/10/2012 Operator Burlington API # 30-045-31793

Property Name LC Kelly Conn Well # 100 Location: Unit Sec 4 Twn 30 Rge 12

Land Type:

State
Federal X
Private
Indian

Well Type:

Water Injection
Salt Water Disposal
Gas Injection
Producing Oil/Gas X
Pressure observation

Temporarily Abandoned Well (Y/N): 11/10/2012 TA Expires:

Casing Pres. 600
Crownhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. 0

Tbg. SI Pres.
Tbg. Inj. Pres.

Max. Inj. Pres.

Pressured annulus up to 600 psi. for 39 mins. Test passed/failed

REMARKS: Drake Rig 29, Joe McElreath w/ COPC + Aaron w/ High Tech on site. 1000 lbs
Spring, 1hr check, 1hr 1000lbs chart start @ 0psi pressured up to 600 psi. 5 min
599 psi BHO psi, 10 min 600 psi BHO psi, 15 min 600 psi BHO psi, 20 min 603 psi BHO
25 min 605 psi BHO psi, 30 min 608 psi BHO psi, 35 min 610 psi BHO psi, end @
66 psi BHO psi @ 39 min, bled down to 0psi. Cast Iron Bridge Plug set @ 2140ft.

By Joe McElreath
(Operator Representative)

Witness Jonathan D. Kelly
(NMOCD)

(Position)

Revised 02-11-02