



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

TEST #2
Date of Test 24-JAN-2013 Operator MC ELVAIN API # 30-0 39-235 H

Property Name SALAZAR Well # 9 Location: Unit H Sec 22 Twn 25 Rge 4

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. N/A
Int. Casing Pres. _____

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 740 psi. for _____ mins. Test passed/failed

REMARKS: 1000 LBS SPRING 100 MINUTE CLOCK
THE PACKER IS SET AT 2315. PRESSURED THE ANNULUS
UP TO 740, PRESSURE CLIMBED TO 780 AND STABILIZED FOR THE LAST
10 MINUTES

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02