



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

TEST #1

RCVD FEB 5 '13

OIL CONS. DIV.

DIST. 3

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 2-5-2013 Operator McELVAIN API # 30-0 39-23617

Property Name SALAZAR Well # 8 Location: Unit K Sec 23 Twn 2S Rge 6

Land Type:

State X
Federal _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. _____ Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. _____ Tbg. Inj. Pres. _____
Tubing Pres. _____
Int. Casing Pres. _____

Pressured annulus up to _____ psi. for _____ mins. Test passed/failed

REMARKS: PACKER WAS SET AT 2628, BRIDGE PLUG IS
SET AT 2906. 1000 LB SPRING, 60 MINUTE CLOCK. THE RIG
PRESSED THE ANNULUS TO 690 PRESSURE HELD FOR
30 MINUTES

By Glen A. Hurd
(Operator Representative)

Witness John D. ...
(NMOCD)

operations supervisor
(Position)

Revised 02-11-02

PR