



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

RCVD MAR 4 '13

OIL CONS. DIV.

DIST. 3

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 3-4-2013 Operator XTO API # 30-045-26662

Property Name Bolack CLS Well # 16 A Location: Unit I Sec 33 Twn 27 Rge 8

Land Type:

State _____
Federal ☒
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒
Pressure observation _____

Temporarily Abandoned Well (Y/N): NO TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. 0
Int. Casing Pres. 0

Pressured annulus up to 560 psi. for 46 mins. Test passed/~~failed~~

REMARKS: Pressure dropped about 10 PSI Held steady last 13 min.

By [Signature]
(Operator Representative)

Witness Paul Wiebe
(NMOCD)

(Position)

Revised 02-11-02