



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 1-MAY-2013 Operator CONOCO API # 30-039-24867

Property Name SAN JUAN 30-6 UNIT 2 Well # 486 Location: Unit B Sec 24 Twn 30 Rge 6

Land Type: State Federal X Private Indian

Well Type: Water Injection RCVD MAY 1 '13 OIL CONS. DIV. Salt Water Disposal Gas Injection DIST. 3 Producing Oil/Gas X Pressure observation

Temporarily Abandoned Well (Y/N): TA Expires:

Casing Pres. 0 Tbg. SI Pres. Max. Inj. Pres. Bradenhead Pres. 0 Tbg. Inj. Pres. Tubing Pres. N/A Int. Casing Pres. N/A

Pressured annulus up to 610 psi. for 30 mins. Test passed/failed

REMARKS: 60 MINUTE CLOCK 1000 PSI SPRING THE ANNULUS WAS PRESSURED UP TO 610 PSI. PRESSURE FELL TO 600 PSI AND HELD FOR 27 MINUTES.

CIBP WAS SET AT 2840 FT.

By [Signature] (Operator Representative) Co Rep for COP (Position)

Witness [Signature] (NMOCD)

Revised 02-11-02