



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

RCVD OCT 21 '13
OIL CONS. DIV.
DIST. 3

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 21-OCT-2013 Operator CONOCO API # 30-0 45-30252

Property Name POKE Well # 5 Location: Unit 7 Sec 12 Twn 28 Rge 5

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. N/A
Int. Casing Pres. N/A

Pressured annulus up to _____ psi. for _____ mins. Test passed/failed

REMARKS: 1000 LB SPRING, 60 MINUTE CLOCK. THE CASING
WAS MEASURED UP TO 600 PSI. PRESSURE FELL TO 585 PSI.
AND STABILIZED FOR THE LAST 17 MINUTES.

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

ON-site Supervisor
(Position)

Revised 02-11-02