



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

RCVD MAR 3 '14
OIL CONS. DIV.

DIST. 3

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 3-MARCH-2014 Operator ENERVEST API # 30-0 31-22345

Property Name JICARILLA CONTRACT 155 Well # 11E Location: Unit J Sec 29 Twn 24 Rge 5

Land Type:

State _____
Federal _____
Private _____
Indian J

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. N/A
Int. Casing Pres. N/A

Pressured annulus up to 680 psi. for 30 mins. Test passed/failed

REMARKS: PLUG WAS SET AT 6945. 1000 LBS SPRING, 60 MINUTE CLOCK
THE CASING WAS PRESSURED UP TO 680 PSI. THE PRESSURE FELL TO
665 PSI AND HELD FOR THE LAST 10 MINUTES.

By Porter Smith 03/03/2014 Witness JM Duma
(Operator Representative) (NMOCD)

(Position)

Revised 02-11-02