



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

RCVD MAR 5 '14
OIL CONS. DIV.

DIST. 3

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 5-MARCH-2014 Operator BURLINGTON API # 30-0 45-26141

Property Name DUFF GAS CO Well # 1E Location: Unit 6 Sec 34 Twn 30 Rge 12

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well YES TA Expires: _____

Casing Pres. 0
Bradenhead Pres. 0.9
Tubing Pres. 0
Int. Casing Pres. NA

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: CIBP SET AT 1027, 1000 PSI SPRING 60 MINUTE
CLOCK. THE CASING WAS PRESSURED UP TO 560 PSI. PRESSURE
FELL TO 540 PSI AND HELD FOR THE REST OF THE TEST

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

Rig Supervisor
(Position)

Revised 02-11-02