



# Regulatory Summary

## SAN JUAN 32 7 UNIT #250A

Initial Completion, 5/17/2005 00:00

|                       |                |                |                        |               |         |                  |         |
|-----------------------|----------------|----------------|------------------------|---------------|---------|------------------|---------|
| API/Bottom UWI        | County         | State/Province | Surface Legal Location | N/S Dist (ft) | N/S Ref | E/W Dist (ft)    | E/W Ref |
| 300453297700          | San Juan       | New Mexico     | NMPM-32N-07W-16-F      | 1,450.00      | N       | 1,565.00         | W       |
| Ground Elevation (ft) | Latitude (DMS) |                | Longitude (DMS)        | Spud Date     |         | Rig Release Date |         |
| 6,659.00              | 36° 59' 0" N   |                | 107° 35' 0" W          | 5/5/2005      |         |                  |         |

5/17/2005 07:00 - 5/17/2005 18:00

Last 24hr Summary

MI & BEGIN RU OF KEY #29 ON SJ 32-7 #250A LOCATION.

5/18/2005 07:00 - 5/18/2005 17:00

Last 24hr Summary

FINISH RU & PRESSURE TEST BOPS. PERFORM RIG INSPECTION. PU 6 1/4" DRLG ASSEMBLY & TIH TO 3050'. UNLOAD H2O FROM 7" CSG.

5/19/2005 07:00 - 5/20/2005 06:00

Last 24hr Summary

DRILL OUT 6 1/4" OPEN HOLE FR 3143'- 3567' W/ 1500 CFM AIR- MIST. CONDITION HOLE @ TD. PULL UP & CONDUCT 60MIN FLOW TEST- 12PSI@ THE MANIFOLD, 3PSI PITOT- 1.06MMCFD. CONDUCT 120MIN SI - 560PSI. RELEASE AS SURGE & POOH W/ BIT. TIH W/ 6" x 9 1/2" UNDER REAMER.

5/20/2005 06:00 - 5/21/2005 06:00

Last 24hr Summary

UNDER REAM 6 1/4" OPEN HOLE OUT TO 9 1/2" FR 3145'- 3567' W/ 1500CFM AIR- MIST. PULL UP & FLOW TEST 60 MIN- 3 1/2PSI- 1.15MMCFD. POOH W/ UR & RUN 6 1/4" DRLG ASSEMBLY TO SHOE. CONDUCT 60MIN SI - 570PSI. PERFORM 4 10BBL PADDED SURGES.

5/21/2005 06:00 - 5/22/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3213'- 3492' AFTER 1ST ROUND OF SURGES W/ 1500CFM AIR- MIST. PULL UP & PERFORM 4 AIR ASSIST PADDED SURGES. TIH & TAG UP @ 3176'. R&R CO RUNNING COAL FR 3150'- 3181' W/ 1500 CFM AIR- MIST.

5/22/2005 06:00 - 5/23/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3150'- 3244' W/ 1500 CFM AIR- MIST.

5/23/2005 06:00 - 5/24/2005 06:00

Last 24hr Summary

R&R CO COALS FR 3213'- 3337' W/ 1500 CFM AIR- MIST.

5/24/2005 06:00 - 5/25/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3307'- 3492' W/ 1500 CFM AIR- MIST.

5/25/2005 06:00 - 5/26/2005 06:00

Last 24hr Summary

DRY UP HOLE @ 3492' & PULL UP TO TEST. 60MIN FLOW TEST- 1.70 MMCFD. SI 60MIN FOR BUILD UP- 440PSI. 120MIN BUILD UP- 500PSI. PERFORM 5 PADDED AIR ASSIST SURGES. TIH & TAG- 3153'. R&R CO COAL FR 3150'- 81' W/ 1500 CFM AIR- MIST.

5/26/2005 06:00 - 5/27/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3150'- 3212' W/ 1500 CFM AIR- MIST. PULL UP & PERFORM PAD SURGE. TIH TO CHECK FOR FILL & PULL UP. SWI, LOST AIR BOOSTER.

5/27/2005 06:00 - 5/28/2005 06:00

Last 24hr Summary

REPLACE AIR BOOSTER. R&R CO COAL FR 3182'- 3212' W/ 1500 CFM AIR- MIST. PULL UP & PERFORM AIR-ASSIST SURGE #15. TIH & TAG 3190'. R&R CO COAL FR 3182'- 3212' W/ 1500 CFM AIR- MIST.

5/28/2005 06:00 - 5/29/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3150'- 3244' W/ 1500 CFM AIR- MIST.

5/29/2005 06:00 - 5/30/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3213'- 3275' W/ 1500 CFM AIR- MIST.

5/30/2005 06:00 - 5/31/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3276'- 3368' W/ 1500 CFM AIR- MIST.

5/31/2005 06:00 - 6/1/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3338'- 68' W/ 1500 CFM AIR- MIST. DRL NEW 6 1/4" OPEN HOLE FR 3368'- 3547' W/ 1500 CFM AIR- MIST. STUCK BIT @ 3547'. WORK DRL STRING UP HOLE TO 3400'.

6/1/2005 06:00 - 6/2/2005 06:00

Last 24hr Summary

POOH TO CHECK BHA. TWISTED OFF PIN ON BH COLLAR LEAVING BIT & BIT SUB IN HOLE. TIH W NEW DRLG BHA & TAG UP @ 3250'. R&R CO RUNNING COAL & SHALE FR 3245'- 60' W/ 1500 CFM AIR- MIST.

6/2/2005 06:00 - 6/3/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3245'- 75' W/ 1500 CFM AIR- MIST. R&R CIRC ULATE DN FR 3276'- 3532'(PBTD) W/ 1500 CFM AIR- MIST. ( PUSHED BIT & BIT SUB TO 3532') PULL UP TO PERFORM FLOW TEST. WORKED THROUGH TIGHT HOLE FR 3260'- 45'. CONDUCT 60MIN FLOW TEST- 11PSI(2.06MMCFD)

## Regulatory Summary

**ConocoPhillips**

**SAN JUAN 32 7 UNIT #250A**

**6/3/2005 06:00 - 6/4/2005 06:00**

**Last 24hr Summary**

SI FOR 120MIN BUILD UP - 490PSI. PERFORM 7 NATURAL SURGES ALLOWING PRESSURE TO BUILD TO 500PSI BEFORE RELEASING EACH SURGE. RETURNS OF BLK DUST ONLY.

**6/4/2005 06:00 - 6/5/2005 06:00**

**Last 24hr Summary**

CIRCULATE CSG CLEAN AFTER LAST SURGE. TIH & TAG @3240'. R&R CO COAL FR 3213'- 3275' W/ 1500 CFM AIR- MIST. WORK THROUGH TIGHT HOLE FR 3245'- 60'. R&R CO FR 3276'- 3492' W/ 1500 CFM AIR- MIST. PULL UP & CONDUCT 60 MIN FLOW TEST - 13PSI(2.24MMCFD).

**6/5/2005 06:00 - 6/6/2005 06:00**

**Last 24hr Summary**

CONDUCT 120MIN SI TEST- 480PSI. TIH & TAG UP @ 3230'. R&R CO COAL FR 3213'- 3492' W/ 1500 CFM AIR- MIST. WORKED TIGHT HOLE FR 3245'- 60' & 3330'- 37'. LOST CIRCULATION @ 3308', 3399' & 3492'.

**6/6/2005 06:00 - 6/7/2005 06:00**

**Last 24hr Summary**

R&R CONDITION HOLE FR 3493'- 3542' W/ 1500CFM AIR- MIST. SHORT TRIP UP INSIDE 7" CSG. ALLOW WELL TO FLOW NATURAL. TI & TAG UP @ 3245'. R&R CO RUNNING COAL & SHALE FR 3445'- 75' W/ 1500 CFM AIR- MIST. WORK TIGHT HOLE FR 3245'- 60'.

**6/7/2005 06:00 - 6/8/2005 06:00**

**Last 24hr Summary**

R&R CO COAL FR 3245'- 75' W/ 1500 CFM AIR- MIST. CIRCULATING PRESSURE- 450PSI. RETURNS OF HVY- LT COAL& SHALE CHIPS. 6 DN TO 1/2 BKT PR HR FR SAMPLE CATCHER. 50% COAL, 50% SHALE. NOTE: CLEANED WELL UP AFTER 8 HRS. HOWEVER, OPEN HOLE FR 3440'- 70' BECAME EXTREMELY TIGHT & REMAINED THAT WAY.

**6/8/2005 06:00 - 6/9/2005 06:00**

**Last 24hr Summary**

POOH & PU UNDER REAMER. FLOW TEST 90MIN - 19PSI(2.78MMCFD). TIH & RE UNDER REAM 9 1/2" OPEN HOLE FR 3200'- 56' W/ 1500 CFM AIR- MIST. HOLE TIGHT & RUNNING SHALE FR 3248'- 56'.

**6/9/2005 06:00 - 6/10/2005 06:00**

**Last 24hr Summary**

RE UNDER REAM 9 1/2" OPEN HOLE FR 3226'- 57' W/ 1500 CFM AIR- MIST. TRIP UR & GIH W/ 6 1/4" BIT. TAG UP @ 3250'. R&R CO FR 3245'- 3544' W/ 1500 CFM AIR- MIST. CONDITION HOLE @ TD(3544'). POOH W/ BIT.

**6/10/2005 06:00 - 6/10/2005 21:00**

**Last 24hr Summary**

RUN & DROP OFF 10-JTS (432') OF 5 1/2" PROD. LINER FR 3102'- 3540'. POOH LAYING DN DP & DCS. PERFORATE LINER W/105 HOLES FR 3244'- 3488'.

**6/11/2005 07:00 - 6/11/2005 17:00**

**Last 24hr Summary**

PERFORATE THE FRUITLAND COALS FR 3253'- 50', 3236'- 34', 3229'- 24' & 3198'- 90' W/72 HOLES. RUN & LAND 111-JTS OF 2 3/8" PRODUCTION TBG TO 3513'KB. ND BOPS & NU PUMPING T. FLOW TEST 60MIN THRU 2"( 20PSI- 2.86MMCFD). RUN PUMP & 140 RODS. HANG OFF & SWI.

**6/12/2005 07:00 - 6/12/2005 15:00**

**Last 24hr Summary**

RD KEY #29 TO MOVE.