



Regulatory Summary

SAN JUAN 32 7 UNIT #250

Initial Completion, 5/14/2005 07:00

API/Bottom UWI	County	State/Province	Surface Legal Location	N/S Dist (ft)	N/S Ref	E/W Dist (ft)	E/W Ref
300453272100	San Juan	New Mexico	NMPM-32N-07W-16-N	1,020.00	S	1,633.00	W
Ground Elevation (ft)	Latitude (DMS)	Longitude (DMS)	Spud Date	Rig Release Date			
6,357.00	36° 58' 40.14" N	107° 34' 31.56" W	4/29/2005				

5/14/2005 07:00 - 5/14/2005 18:00

Last 24hr Summary

SAFETY MEETING, JSA, WARM UP RIG.
ROAD RIG AND EQUIPMENT TO LOCATION.
SPOT RIG AND EQUIPMENT.
LEVEL RIG AND RIG UP.
PUT BOPS TOGETHER AND NIPPLE UP.

5/15/2005 07:00 - 5/15/2005 18:00

Last 24hr Summary

SAFETY MEETING, JSA.
NIPPLE UP BOPS, NIPPLE UP CHOKE MANIFOLD AND BLOOIE LINES, RIG UP CLOSING UNIT, GENERATOR AND ELECTRIC LINES. FINISH RIGGING UP.

5/16/2005 07:00 - 5/16/2005 18:00

Last 24hr Summary

SAFETY MEETING, JSA.
FINISH RIGGING UP BLOOIE LINE, MUFFLERS AND CEMENT PADS.
RIG INSPECTIONS.
PRESSURE TEST BLIND RAMS AND CASING 300PSI FOR 10 MINUTES AND 1800PSI FOR 30 MINUTES.
INSTALL AND LOCK IN TEST PLUG, PRESSURE TEST #1 AND #2 PIPE RAMS, BOTH HCR VALVES AND ALL MANIFOLD VALVES 250PSI FOR 10 MINUTES AND 1800PSI FOR 10 MINUTES.
BLEED OFF PRESSURE AND REMOVE TEST PLUG.
PICK DC AND DP OUT OF PIPE BASKET, CALIPER AND TALLY.

5/17/2005 07:00 - 5/17/2005 00:00

Last 24hr Summary

SAFETY MEETING, JSA.
GIH WITH 6 1/4 RR BIT, BIT SUB W/ DP FLOAT, 14 - 3 1/2 DRILL COLLARS, XO SUB, 1 JT. 2 7/8 DP, 1.81 PROFILE NIPPLE, 76 JTS. 2 7/8 AOH DP.
PICK UP AND RIG UP POWER SWIVEL.
JSA FOR UNLOADING HOLE AND AIR DRILLING.
PRESSURE TEST AIR LINES AND MANIFOLD 250PSI FOR 10 MINUTES AND 1500PSI FOR 10 MINUTES.
UNLOAD HOLE WITH AIR MIST, ESTABLISH CIRCULATION WITH 6 BBL PER MIST W/ 1 GALLON OF F-450 FOAMER AND 1/4 GALLON CORROSION INHIBITOR PER 10 BBLs OF WATER.
DRILL FLOAT COLLAR AND 47' OF CEMENT.
PJSM.
DRILL 6 1/4 HOLE W/ 6-8 K WOB, 250PSI AIR MIST, DRILL F/ 2894' TO 3090'

5/18/2005 00:00 - 5/18/2005 00:00

Last 24hr Summary

DRILLING F/ 3090' TO 3340'
PJSM, CIRCULATE HOLE CLEAN.
TRIP OUT OF HOLE LAYING DOWN 15 JTS DP W/ POWER SWIVEL.
FLOW TEST.
SHUT IN TEST.
TRIP OUT OF HOLE TO PICK UP UNDER REAMER.
PJSM, JSA FOR PICKING UP TOOLS AND TRIP IN HOLE.
PICK UP UNDER REAMER AND SHOCK SUB AND TRIP IN HOLE.
ESTABLISH CIRCULATION AND UNDER REAM F/ 2900' TO 3166'

5/19/2005 00:00 - 5/19/2005 00:00

Last 24hr Summary

UNDER REAM F/ 3166' TO 3340'
CIRCULATE HOLE CLEAN.
TURN OFF MIST PUMP AND DRY UP HOLE.
TRIP OUT OF HOLE LAYING DOWN 15 JOINTS OF DP W/ POWER SWIVEL.
FLOW TEST.
TRIP OUT OF HOLE LAY DOWN UNDER REAMER AND SHOCK SUB.
PICK UP BIT, BIT SUB W/ FLOAT AND TRIP IN HOLE TO 2867'
SHUT IN TEST.
RELEASE SHUT IN AS NATURAL SURGE.
4 HYDRAULIC SURGES.
CIRC AT CASING SHOE.



Regulatory Summary

SAN JUAN 32 7 UNIT #250

5/20/2005 00:00 - 5/20/2005 00:00

Last 24hr Summary

GIH PICKING UP DP WITH POWER SWIVEL, TAG AT 3054'
R&R CLEAN OUT 3054' TO 3088'
WELL MAKING 4 BUCKETS PER HOUR DOWN TO 1 BPH.

5/21/2005 00:00 - 5/21/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3088' TO 3183'
WELL MAKING 4 BUCKETS PER HOUR DOWN TO 1 BPH.

5/22/2005 00:00 - 5/22/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3183' TO 3260'
WELL MAKING 4 BUCKETS PER HOUR DOWN TO 1 BPH.
PAD SURGES #5 - #8

5/23/2005 00:00 - 5/23/2005 00:00

Last 24hr Summary

SURGE, #9 - #13
WORK TIGHT HOLE IN CASING.

5/24/2005 00:00 - 5/24/2005 00:00

Last 24hr Summary

WORK TIGHT HOLE, DRILL PIPE OUT OF HOLE, TRIP TO UNPLUG BIT, R&R CLEAN OUT

5/25/2005 00:00 - 5/25/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 2518' TO 2967'
WORK TIGHT HOLE.

5/26/2005 00:00 - 5/26/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 2967' TO 2975'

5/27/2005 00:00 - 5/27/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 2975' TO 2994'

5/28/2005 00:00 - 5/28/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 2994' TO 3057'

5/29/2005 00:00 - 5/29/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3057' TO 3088'

5/30/2005 00:00 - 5/30/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3088' TO 3120'

5/31/2005 00:00 - 5/31/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3120' TO 3215'

6/1/2005 00:00 - 6/1/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3215' TO 3278'

6/2/2005 00:00 - 6/2/2005 00:00

Last 24hr Summary

FLOW AND SHUT IN TEST, SURGES #14 - #16

6/3/2005 00:00 - 6/3/2005 00:00

Last 24hr Summary

SURGES #17 & #18, R&R CLEAN OUT.

6/4/2005 00:00 - 6/4/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 2976' TO 2994'

6/5/2005 00:00 - 6/5/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 2994' TO 3029'

6/6/2005 00:00 - 6/6/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3029' TO 3088'

6/7/2005 00:00 - 6/7/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3088' TO 3152'

6/8/2005 00:00 - 6/8/2005 00:00

Last 24hr Summary

R&R CLEAN OUT 3152' TO 3278'
FLOW AND SHUT IN TEST.
NATURAL SURGE.



Regulatory Summary
SAN JUAN 32 7 UNIT #250

6/9/2005 00:00 - 6/9/2005 00:00

Last 24hr Summary

NATURAL SURGE #3 - #5
TRIP IN HOLE, TAG @ 3268'
R&R CLEAN OUT 3268' TO 3340'
CIRCULATE AND CONDITION HOLE TO RUN LINER.

6/10/2005 00:00 - 6/10/2005 19:00

Last 24hr Summary

RUN 5 1/2 LINER, LDDP & DC

6/11/2005 07:00 - 6/11/2005 19:00

Last 24hr Summary

PERFORATE, RUN AND LAND TUBING.
NIPPLE DOWN BOPS, NIPPLE UP WELL HEAD.

6/12/2005 07:00 - 6/12/2005 18:00

Last 24hr Summary

RUN AND LAND RODS, RIG DOWN.