



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 24 APR 2014 Operator XTO API # 30-0 YS-33 146

Property Name STARS GAS COMBL Well # 1F Location: Unit A Sec 32 Twn 31 Rge D

Land Type:

State X
Federal _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. _____
Int. Casing Pres. 0

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

RCVD APR 24 '14
OIL CONS. DIV.
DIST. 3

Pressured annulus up to _____ psi. for _____ mins. Test passed/failed

REMARKS: 1000 LBS CHART 60 MINUTE CLOCK. THE CASING WAS
PRESSURED UP TO 535 PSI. AND PRESSURE HELD FOR THE ENTIRE TEST

By Wm
(Operator Representative)

Witness John Durham
(NMOCD)

(Position)

Revised 02-11-02