



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 9/4/2014 Operator XTO API # 30-0 45-29955

Property Name Navajo 27 Well # 1 Location: Unit A Sec 27 Twn 29 Rge 11

Land Type:

State _____
Federal _____
Private _____
Indian X

Well Type:

RCVD SEP 4 '14
Water Injection OIL CONS. DIV.
Salt Water Disposal _____
Gas Injection DIST. 3
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Crownhead Pres. 0
Tubing Pres. 560
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 560 psi. for 30 mins. Test passed failed

REMARKS: 1000 lbs spring, 1 hr clock, 1 hr 1000 lbs chart. Test started @ 0 psi, pressured up to 700 psi, crew bled down to 560 psi for test, 5 min 555 psi BH 0 psi, 10 min 555 psi BH 0 psi, 15 min 557 psi BH 0 psi, 20 min 558 psi BH 0 psi, 25 min 557 psi BH 0 psi, 30 min 557 psi BH 0 psi, bled back to 0 psi

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02