



# NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

OIL CONS. DIV DIST. 3

JUL 31 2015

JUL 30 2015

## MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 30-JULY-2015 Operator DUBAN API # 30-0 45-29680

Property Name STATE COM Well # 90 Location: Unit H Sec 16 Twn 32 Rge 12

Land Type:

State X  
Federal \_\_\_\_\_  
Private \_\_\_\_\_  
Indian \_\_\_\_\_

Well Type:

Water Injection \_\_\_\_\_  
Salt Water Disposal \_\_\_\_\_  
Gas Injection \_\_\_\_\_  
Producing Oil/Gas \_\_\_\_\_  
Pressure observation \_\_\_\_\_

Temporarily Abandoned Well (Y/N): \_\_\_\_\_ TA Expires: \_\_\_\_\_

Casing Pres. 0 Tbg. SI Pres. \_\_\_\_\_ Max. Inj. Pres. \_\_\_\_\_  
Bradenhead Pres. 0 Tbg. Inj. Pres. \_\_\_\_\_  
Tubing Pres. U  
Int. Casing Pres. \_\_\_\_\_

Pressured annulus up to \_\_\_\_\_ psi. for \_\_\_\_\_ mins. Test passed/failed

REMARKS: 1000 LBS SPRING, 100 MINUTE CLOCK. THE  
PACKER IS SET AT 1455. THE CASING WAS PRESSURED UP TO  
630 PSI. THE PRESSURE FELL TO 625 PSI AND HELD FOR THE  
LAST 15 MINUTES

By Mark Sandover  
(Operator Representative)

Witness John Rietman  
(NMOCD)

(Position)

Revised 02-11-02

JUL 30 2015

OIL CONS. DIV DIST. 3