

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

RECEIVED

SEP 17 2015

FORM APPROVED  
OMB No. 1004-0137  
Expires: March 31, 2007

Farmington Field Office  
Bureau of Land Management

**SUNDRY NOTICES AND REPORTS ON WELLS**  
***Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.***

**SUBMIT IN TRIPLICATE – Other instructions on page 2.**

1. Type of Well  <input type="checkbox"/> Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other		5. Lease Serial No. NMSF-078765
2. Name of Operator WPX Energy Production, LLC		6. If Indian, Allottee or Tribe Name
3a. Address PO Box 640    Aztec, NM 87410	3b. Phone No. (include area code) 505-333-1808	7. If Unit of CA/Agreement, Name and/or No. NMNM 78407E
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) SHL: 963' FNL & 512' FWL, Sec 19, T31N, R5W BHL: 71' FSL & 535' FEL, Sec 15 T31N, R6W		8. Well Name and No. Rosa Unit #640H
		9. API Well No. 30-039-31313
		10. Field and Pool or Exploratory Area Basin Mancos
		11. Country or Parish, State Rio Arriba, NM

**12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA**

TYPE OF SUBMISSION	TYPE OF ACTION			
<input checked="" type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	<b><u>Change of OPS Plan</u></b>
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	



13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

WPX Energy request to change from the original cement plan to a two stage conventional cement job w/ a DV tool.

Attached: OPS Plan

OIL CONS. DIV DIST. 3

SEP 23 2015

14. I hereby certify that the foregoing is true and correct. Name (Printed/Typed) Marie E. Jaramillo		Title Permit Tech	
Signature 		Date 9/17/15	
<b>THIS SPACE FOR FEDERAL OR STATE OFFICE USE</b>			
Approved by 		Title PE	Date 09/21/15
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.		Office FFO	

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

NMOC 



## WPX ENERGY

### Operations Plan

(Note: This procedure will be adjusted on site based upon actual conditions)

**DATE:** 9/17/15 **FIELD:** Basin Mancos

**WELL NAME:** ROSA UNIT #640H **SURFACE:** BLM

**SH Location:** NWNW Sec 19-31N-05W **ELEVATION:** 6305' GR

**BH Location:** SESE Sec 15-31N-06W **MINERALS:** BLM  
Rio Arriba, NM

**MEASURED DEPTH:** 18068'

**I. GEOLOGY:** Surface formation – San Jose

**A. FORMATION TOPS: ( KB)**

Name	MD	TVD	Name	MD	TVD
Ojo Alamo	2465	2432	Point Lookout	5746	5642
Kirtland	2564	2529	Mancos	6057	5948
Picture Cliffs	3407	3354	<b>Kickoff Point</b>	6447	6363
Lewis	3684	3625	Top Target	6974	6812
Chacra	4657	4577	<b>Landing Point</b>	7505	7035
Cliff House	5468	5370	Base Target	7505	7035
Menefee	5514	5415			
			TD	18068	6794

**B. MUD LOGGING PROGRAM:** Mudlogger on location from surface csg to TD.

**C. LOGGING PROGRAM:** LWD GR from surface casing to TD.

**D. NATURAL GAUGES:** Gauge any noticeable increases in gas flow. Record all gauges in Tour book and on morning reports.

**II. DRILLING**

**A. MUD PROGRAM:** LSND mud (WBM) will be used to drill the 12-1/4" Surface hole and the 8 3/4" Directional Vertical hole of the wellbore. A LSND (WBM) or (OBM) will be used to drill the curve portion and the lateral portion of well. Treat for lost circulation as necessary. Obtain 100% returns prior to cementing. Notify Engineering of any mud losses.

**B. BOP TESTING:** While drill pipe is in use, the pipe rams and the blind rams will be function tested once each trip. The anticipated reservoir is expected to be less than 5000 psi, so the BOPE will be tested to **250 psi (Low) for 5 minutes** and **5000 psi (High) for 10 minutes**. Pressure test surface casing to **1500psi for 30 minutes** and intermediate casing to **1500 psi for 30 minutes**. Utilize a BOPE Testing Unit with a recording chart and appropriate test plug for testing. **All tests and inspections will be recorded in the tour book as to time and results.**



**III. MATERIALS****A. CASING PROGRAM:**

CASING TYPE	OH SIZE (IN)	DEPTH (MD) (FT)	CASING SIZE (IN)	WEIGHT(LB)	GRADE
Surface	12.25"	320'+	9.625"	36#	J-55
Intermediate	8.75"	6345'	7"	23#	N-80
Prod. Liner	6.125"	6195' - 18068'	4-1/2"	11.6#	P-110
Tie-Back String	N/A	Surf. - 6195'	4-1/2"	11.6#	P-110

**B. FLOAT EQUIPMENT:**

1. SURFACE CASING: 9-5/8" notched regular pattern guide shoe. Run (1) standard centralizer on each of the bottom (4) joints of Surface Casing.
2. INTERMEDIATE CASING: 7" cement nose guide shoe with a self-fill insert float. Place float collar one joint above the shoe. Install (1) centralizer on each of the bottom (3) joints and one standard centralizer every (3) joints to 2,500 ft. Run (1) centralizer at 2,700 ft., 2,500 ft., 2,300ft., 2,000ft., 1,500 ft., and 1,000 ft.
3. PRODUCTION LINER: Run 4-1/2" Liner with cement nose guide Float Shoe + 2jts. of 4-1/2" casing + Landing Collar + 4-1/2" pup joint + 1 RSI (Sliding Sleeve). Centralizer program will be determined by Wellbore condition and when Lateral is evaluated by Geoscientists and Reservoir Engineers. Set seals on Liner Hanger. Test TOL to 1500 psi for 15 minutes.
4. TIE-BACK CASING: Please see Notes below.

**C. CEMENTING:**

*(Note: Volumes may be adjusted onsite due to actual conditions)*

1. SURFACE: 5 bbl Fresh Water Spacer, 100 sx (160 cu.ft.) of 14.5 ppg Type I-II (Neat G) + 20% Fly Ash cement w/ 7.41 gal/sack mix water ratio @ 1.61 cu ft/sx yield. Calculated @ volume + 50% excess. WOC 12 hours. Test csg to 600psi. Total Volume: (160 cu-ft/100 sx/ Bbls).TOC at Surface.
1. INTERMEDIATE:  
 Stage 1: **Spacer #1**:20 bbl (112.cu-ft) Water Spacer. **Lead Cement**: 41 bbl, 118 sks (232 cu.ft.) of 12.3 ppg 1.97 ft<sup>3</sup>/sk 10.35 gal/sk. **Tail Cement**: 17 bbl, 78 sks (98 cu ft) 13.5 ppg 1.3 ft<sup>3</sup>/sk, 5.81 gal/sk. **Displacement**: 250 bbl mud.  
  
 Stage 2: **Spacer #1**:20 bbl (112.cu-ft) Water Spacer. **Lead Cement**: 148 bbl, 427 sks (832 cu.ft.) of 12.3 ppg 1.95 ft<sup>3</sup>/sk 10.35 gal/sk. **Tail Cement**: 10 bbl, 50 sks (58 cu ft) 15.8 ppg 1.15 ft<sup>3</sup>/sk, 5.81 gal/sk. **Displacement**: 183 bbl mud.
2. PRODUCTION LINER: **Spacer #1**:10 bbl (56.cu-ft) Water Spacer. **Spacer #2**: 40 bbl 9.5 ppg (224.6 cu-ft) Tuned Spacer III. **Spacer #3**: 10 bbl Water Spacer. **Lead Cement**: Extencem™ System. Yield 1.29 cu ft/sk, 13.5 ppg, (1010 sx / 1303 cu ft. / 232 bbls). **Tail Spacer**: 20 BBL of MMCR. **Displacement**: Displace w/ +/- 225 bbl Fr Water. Total Cement ( 1303 cu ft / 232 bbls).

**IV. COMPLETION****A. CBL**

1. Run CCL for perforating.

**B. PRESSURE TEST**

1. Pressure test 4-1/2" casing to 4500 psi max, hold at 1500 psi for 30 minutes. Increase pressure to Open RSI sleeves.

**C. STIMULATION**

1. Stimulate with approximately 175,000# 100 mesh sand and 9,240,000# 40/70 mesh sand in 12,376,000 gallons water for 28 stages.
2. Isolate stages with flow through frac plug.
3. Drill out frac plugs and flowback lateral.

**D. RUNNING TUBING**

1. Production Tubing: Run 2-3/8", 4.7#, J-55, EUE tubing with a SN on top of bottom joint. Land tubing in the curve.

- Although this horizontal well will be drilled past the applicable setbacks, an unorthodox location application is not required because the completed interval in this well, as defined by 19.15.16.7 B(1) NMAC, will be entirely within the applicable setbacks. This approach complies with all applicable rules, including 19.15.16.14 A(3) NMAC, 19.15.16.14 B(2) NMAC, 19.15.16.15 B(2) NMAC, and 19.15.16.15 B(4) NMAC.
- 

**NOTE:**

Installation of RSI sleeves at Toe of Lateral.

**Proposed Operations:**

A 4-1/2" 11.6# P-110 Liner will be run to TD and landed +/- 150 ft. into the 7" 23# K-55 Intermediate casing with a Liner Hanger and pack-off assembly then cemented to top of liner hanger.

After cementing and TOL clean up operations are complete, the TOL will be tested to 1500 psi (per BLM).

A 4-1/2" 11.6# P-110 tie-back string with seal assembly will be run and stung into the PBR of the liner hanger, tested to 1500 PSI and hung off at the surface.